

**Grantee: Minnesota**

**Grant: B-08-DN-27-0001**

**October 1, 2016 thru December 31, 2016 Performance**

---



<b>Grant Number:</b> B-08-DN-27-0001	<b>Obligation Date:</b> 03/20/2009	<b>Award Date:</b> 03/20/2009
<b>Grantee Name:</b> Minnesota	<b>Contract End Date:</b> 03/24/2013	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$38,849,929.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> Abigail Behl
<b>LOCCS Authorized Amount:</b> \$38,849,929.00	<b>Estimated PI/RL Funds:</b> \$15,386,941.64	
<b>Total Budget:</b> \$54,236,870.64		

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Areas of Greatest Need:

Title III of Division B of the Housing and Economic Recovery Act of 2008 (hereinafter "HERA") provides emergency assistance to states and localities for the redevelopment of abandoned and foreclosed homes. The program is known as the Neighborhood Stabilization Program (NSP). The focus of this program is the purchase, management and resale of foreclosed and abandoned properties for the purpose of stabilizing neighborhoods. Unless HERA provides otherwise, grants must comply with Community Development Block Grant (CDBG) requirements. Minnesota Housing is the grantee for the State of Minnesota NSP funds in the amount of \$38.8 million. The plan describes Minnesota Housing's distribution plan, and eligible uses and activities for the stabilization of neighborhoods. Minnesota Housing will sub grant NSP funds to eligible local units of government with experience administering CDBG funds. Subrecipients are expected to be knowledgeable about and adhere to the laws and regulations governing the CDBG program as well as the Neighborhood Stabilization Program. Subrecipients must commit and expend funding in accordance with NSP funding guidelines and the targeting requirements described in the Action Plan.

July 15, 2013 - Action Plan Modified:

Minnesota Housing sub granted the \$ 38 million to 21 local units of government. 13 remain active. Subrecipients have earned \$12 million in program income and anticipate approximately \$5 million in program income by the program's closeout. Including program income, the grant's total is currently \$55 million. All activities will continue to be funded in accordance with NSP funding guidelines and the targeting requirements described in this Action Plan.

The plan is amended to include administrative recommendations to be presented to Minnesota Housing's Board of Directors at the June 2013 board meeting. The administrative strategies of this Substantial Amendment to the plan ensure the success of the grant, and improve the closeout timeline. Furthermore, the amended plan describes the methodology used to re-assess the areas of greatest need, and the proposed reallocation of funds and program income among the subrecipients who remain active under the grant.

#### Newly Established Areas of Greatest Need

With the end date approaching in March of 2013, Minnesota Housing re-examined the areas of greatest need to determine the best use of NSP funds in years to come. The examination was based on the HERA requirements of the grant and included here is the added methodology:

There are 54 zip codes that intersect the original NSP1 target areas that are current administrators and have not already completed NSP1 activities. These zip codes are evaluated and ranked in two steps. First, zip codes are evaluated based on foreclosure need. Second, the high need foreclosure zip codes are prioritized by lower incomes and older housing stock.

#### Step 1. Evaluation of Foreclosure Need

First, areas are evaluated for foreclosure need using the following three criteria and ranked by the sum of points:

- Area is presently a high need foreclosure zip code.
  - o 1 Point - The zip code's overall foreclosure index (based on each zip code's rate of loans in delinquency, foreclosure or REO status) is above 150 or 1 ½ tim

### Areas of Greatest Need:

es greater than the average foreclosure rate in the state. Note Greater Minnesota zip codes are benchmarked to an overall Greater Minnesota rate, rather than a statewide rate. The data was from December 2012, which was the most current.

- Area has an increasing foreclosure problem since peak of the foreclosure crisis in late 2007.
  - o 1 Point – The zip code experienced at least a 30% increase in foreclosures during the five year period December 2007- December 2012.
- Area has experienced substantial home price declines since the housing market peak.
  - o 2 Points – Areas in the top 10% of zip codes or cities for price declines are defined as significant price decline areas. Zip codes



had at least a 56% decline in the foreclosure market (lender-owned sales); or zip codes or cities/townships had at least a 40% decline in the traditional market (excluding lender-owned and short sales).

OR  
o 1 Point - Areas in the top 20% of zip codes or cities for price declines and not defined as "significant price decline" areas are defined as high price decline areas. Zip codes had at least a 52% decline in the foreclosure market; or zip codes or cities/townships had at least a 37.2% decline in the traditional market.

In total, 24 of the 54 zip codes achieve 2 or more points. Seven zip codes score 3 points and include areas in North Minneapolis, Brooklyn Center, East Saint Paul, Blaine, and South Saint Paul. All of these areas have a high need now, are in areas that have experienced median price declines in the top 20% of declines statewide, and had either an increasing foreclosure problem since the peak of foreclosures or a significant price decline (in the top 10% of price declines).

#### Step 2. Additional Prioritization Based on Household Income and Age of Housing Stock

The 24 high need foreclosure zip codes (those scoring 2 or 3 points) are further evaluated to prioritize areas most likely to need public investment. These zip codes are evaluated and ranked based on median household income and median age of housing, recognizing that lower income communities with older housing stock will be more challenged in accessing sufficient private capital to meet their needs. The high need foreclosure area maps visualize the ranking, with reds and oranges ranking higher than the greens and blues. Table 1 describes each of these zip codes with regards to administrator and the details of the foreclosure need analysis and housing-stock and income prioritization.

#### Conclusion

The areas of greatest need are identified as the highest ranked six zip codes in table 1 for the City of Minneapolis, the City of St. Paul, and Hennepin County.

### Distribution and and Uses of Funds:

Areas of Greatest Needs: HERA requires that grantees that receive NSP funding "...give priority emphasis and consideration to those metropolitan areas, metropolitan cities, urban areas, rural areas, low and moderate - income, and other areas with the greatest need, including those (A) with the greatest percentage of home foreclosures; (B) with the highest percentage of homes financed by a subprime mortgage related loan; and (C) identified by the State or unit of general local government as likely to face a significant rise in the rate of home foreclosures." Except for certain limitations, all eligible uses identified in HERA will be eligible for State NSP funds. These activity needs are: · Financing Mechanisms · Acquisition and rehabilitation for homeownership; · Acquisition and rehabilitation for rental; · Establishing land banks; · Demolition of blighted structures; and · Redevelopment of demolished or vacant structures. · Administration costs Minnesota Housing will undertake an evaluation of the uses and outcomes achieved with NSP funding. The funding agreement will require certain information to be provided to assist Minnesota Housing in its evaluation efforts. Outlined below is the methodology that Minnesota Housing used to identify areas of greatest need and to assign initial maximum funding distributions around the state. To accomplish this task, Minnesota Housing analyzed foreclosure, real-estate-owned (REO), subprime, and delinquency data on a zip code basis and sheriff's sales data on a county basis. The methodology is as follows: 1. Identify the 120 zip codes with the highest foreclosure/REO, subprime, and delinquency rates (problem loans per 100 households). 2. Initially, assign funds to the 120 high-need zip codes based on their number of foreclosures, delinquencies, and subprime loans, using the total funding level allocated to both the state and the five entitlement jurisdictions. 3. Adjust initial assignment to account for: o Rates of foreclosures, delinquencies, and subprime loans per 100 households (with a 20 percent cap). (The initial assignment in step 2 is based on the number of problem loans, not the rate per 100 households.) o Median family income level (with a 15 percent adjustment cap). o Median age of housing stock (with a 15 percent adjustment cap). 4. Assign funds to the 37 zip codes receiving more than \$500,000 under the funding formula. 5. Do not assign but pool funds for the 83 zip codes that were to receive less than \$500,000 under the funding formula; make pooled funds available in any one of the 23 highest-need counties on a competitive basis with separate pools for Greater Minnesota and the Twin Cities Metro Area. Thus, Minnesota Housing dropped the 83 zip codes and based the competition of the 23 high need counties. Communities in any one of the 23 high-need counties can compete for these funds. These competitive funds cannot be used in zip codes receiving funds under step 4. 6. Adjust the assignment in step 4 downward for the zip codes that fall in Anoka, Dakota, Hennepin counties and the cities of St. Paul and Minneapolis to account for the funds that these localities will receive directly from HUD. 7. If funds are still available and not distributed to specific stabilization efforts after step 6, Minnesota Housing will supplement the allocations in steps 4 and 5 on a competitive basis. The NSP application will have a

### Distribution and and Uses of Funds:

or upcoming monitoring activities. Any balances remaining after the reimbursements are processed will be returned to Minnesota Housing for reallocation to other subrecipients. To date, the City is 99% expended, with only \$19,506.46 remaining. The City has expended 28.48% to benefit low income households. It also has a revolving loan account for their contract for deed program.

Following closeout of Minnesota Housing's program, the City will maintain Program Income received through recapture and through its revolving loan account to revolve these funds in more eligible NSP activities. The City target area continues to include the same zip codes originally stated on the plan. The City has acquired, rehabbed, and resold 25 properties. Any funds remaining from administrative expenditures will be returned to Minnesota Housing for reallocation.

#### Faribault:

The City has sold its one remaining property to Habitat for Humanity, who will develop and resell this property to meet a national objective. The City is 118% expended with 56.9% of expenses dedicated to low-income housing. The City has no additional expenses related to the completion and close-out of properties but has remaining administrative expenses. The City will keep \$6,710.83 for these administrative expenses. Any expenses remaining after the reimbursement of administrative expenses will be returned to Minnesota Housing for reallocation to other subrecipients. The City has completed and closed 5 properties. It has one property remaining to close. This property was sold to Habitat for Humanity who will develop and resell the property.

#### Hennepin:

The County is currently processing on their acquisition rehab activities. They completed all the homebuyer driven activities, which provided assistance directly to homebuyers in the purchase of foreclosed homes. To date, the City is 120% expended, with \$1,039,388.70 of program funds and \$418,396.47 of program income remaining. The City set aside 36.44% of funds for low-



income households. Following closeout of Minnesota Housing's program, the City will maintain Program Income received through recapture to revolve these funds into eligible NSP activities.

The City has primarily provided assistance directly to homebuyers for the acquisition of foreclosed homes. It also acquired, rehabbed, and resold four units for resale in the community. In total the city has processed 45 properties under its grant with Minnesota Housing. Any funds remaining will be returned to Minnesota Housing for reallocation to other subrecipients.

**Minneapolis:**

The City is currently processing its activities under the grant. Because most of their transactions only use NSP for gap purposes, not much program income has been generated. Their program includes land banking and demolition activities. Minneapolis will examine market conditions to determine whether to begin selling its land banked inventory this year. To date, the City is 102% expended, with \$734,903.58 of program funds remaining. 44.07% is set aside to benefit low income households, 35.39% is expended. Following closeout of Minnesota Housing's program, the City will maintain Program Income received through recapture to revolve these funds into eligible NSP activities. The City target area continues to include the same zip codes originally set

**Distribution and and Uses of Funds:**

or stabilization efforts in any of the 23 highest-need counties. Minnesota Housing may use funds directly if such action is necessary to meet the 18 month timeline. 9. Limit funding to efforts that meet program goals, criteria, and requirements. The 120 highest-need zip codes (out of 872 statewide) each have a concentration of problem loans (foreclosures, delinquencies, and subprime loans) per 100 households that is at least 25 percent higher than the statewide concentration of problem loans. These 120 zip codes account for 57 percent of the state's loans in foreclosure or REO. After the assignment of maximum distributions is completed, Minnesota Housing will assign a maximum distribution to only 37 of these 120 zip codes. These 37 zip codes (which represent 4 percent of the state's 872 zip codes) account for 45 percent of the state's loans in foreclosure or REO. The 23 highest-need counties (out of 87 statewide) either rank in the top 19 in number of sheriff sales or in the top 19 in concentration of sheriff's sales per 100 households. Fifteen counties rank in the top 19 under both criteria, while 8 rank in the top 19 under one of the two criteria. The 19 counties with the highest concentration of sheriff sales each have at least as many sheriff's sales per 100 households as the overall statewide rate. Minnesota Housing has three goals for the NSP funding: 1) To maximize the revitalization and stabilization impact on neighborhoods; 2) To complement and coordinate with other federal, state and local investment in the targeted neighborhoods; 3) To preserve affordable housing opportunities in the targeted neighborhoods.

4-16-10: Enclosed is our revised action plan for your approval. April contract amendments representing deobligations and the reallocation of funds are being submitted today. The program continues to be fully budgeted and adjustments were made to individual activity budgets and unit counts as well.

Background: One of the unique requirements imposed under the NSP program is the obligation of 100% of program funds by September 20, 2010, 18 months from HUD's execution of Minnesota Housing's grant agreement. As part of subrecipient's contract with Minnesota Housing they were required to describe outcomes in terms of numbers of commitments entered into for acquiring, rehabilitating or demolishing properties within six months, nine months, and 12 months. Subrecipients evaluation of their progress/pace in meeting the projected numbers has been evaluated at regular intervals, with customer service staff assigned to help identify issues and help devise work out solutions. Other factors included in the evaluation was the subrecipient's strategy for obligating funds by the September deadline, their target area need, their program type, their ongoing capacity and developed expertise. Due to insufficient progress five subrecipients were recommended for deobligation. Also, five other subrecipients were selected to receive additional funds due to their high percentage of obligations reached and their continued need for NSP support: City of Buffalo, City of Elk River, City of Monticello-Otsego, City of Zimmerman, and \$23 million was reallocated to the following five cities and counties: Anoka County, Scott County, City of Rochester, City of Duluth, and the City of Big Lake. The action plan modifications made heretofore.

**Distribution and and Uses of Funds:**

of these 10 subrecipients.  
June 21, 2009:

Enclosed is our latest submission of Action Plan changes. I am happy to report that our percentage obligated on the system is 63% of our total grant. Once we receive approval of these budget changes we will be able to post obligations that have been on hold. It is anticipated that our percentage obligated will increase to 71% after all postings are entered. Our low income percentage budget is 30.6% of the total grant and 60% of that total is obligated.

Measurements taken to increase obligations:

1) Approved activities to be conducted in the entire high need zip code.

In order to balance the interests of fully utilizing the NSP resources available to the state with the interests of maximizing neighborhood impact, Minnesota Housing authorized NSP subrecipients to expand the use of non-competitive funds to the entire high need zip code but continue to urge subrecipients to try to focus the use of the remaining funds in areas within the zip codes that are proximate to the existing smaller target areas they had previously outlined. This authorization is within the parameters of Minnesota Housing's Action Plan.

2) Provided a training webinar on April 22nd to our 21 subrecipients regarding the April 9th Federal notice on the new foreclosed and abandoned definitions.

3) Special meetings were conducted and communications were delivered .

St. Paul was notified during a meeting held on June 8th that they were behind in obligations by \$800,000. Because of their slowness in obligating funds they are being required to obligate \$2.2 million by July 1st to be in line with their schedules and projections previously provided. This will increase their current obligations from 53% to 88% (the 53% includes transactions not posted on the DRGR system yet, awaiting this Action Plan approval).

Other communications held with Dakota and Anoka evidence that the subrecipients are making much progress and obligations will be forthcoming shortly. We continue to stay in close contact with all our subrecipients and are currently awaiting more information updates from the City of Buffalo, the City of Big Lake, and the City of Zimmerman.

After this DRGR Action Plan is approved by HUD, the transactions placed on hold will be posted and our percentage of



obligations will increase to what we have actually received to date. Below are updates pending to be reflected in the system:

- Minneapolis – 74%
- Hennepin – 81%
- Ramsey – 82%;
- St. Paul–53.4%
- Zimmerman–65.5%
- Buffalo– 56.4%
- Monticello/Otsego–87%

4) Budget Amendments: The following Subrecipient's budgets were modified: Hennepin County, Monticello/Otsego, Zimmerman, Montgomery, St. Cloud, Buffalo, Princeton, Dakota County, Minneapolis, Isanti, St. Paul, Ramsey County, and Duluth. The reasons for these modifications are summarized as follow:

1) Some subrecipients merged their financing mechanism funds with their acquisition rehab funds. They will apply price discounts as needed by homebuyers on homes they have acquired and rehabbed instead of trying to provide a homebuyer driven activity that has been difficult to sell and or administrate. This is primarily evidenced withthCiyf S. PulanthHenep

### **Distribution and and Uses of Funds:**

n County budget changes.

- 2) Financing mechanism funds for down payment assistance and rehab were merged primarily for down payment assistance use. Subrecipients with homebuyer driven activities are finding it faster to serve the needs for down payment assistance clients as they approach the deadline for obligations. This is primarily evidenced with the budget changes made for Isanti, Monticello/Otsego, Buffalo, and Zimmerman.
- 3) Several subrecipients have modified their budgets between activities due to the higher costs required to rehab or redevelop units. This is primarily evidenced with the budget changes made for Montgomery, St. Paul, Minneapolis, Princeton, Ramsey, Hennepin and Dakota. However, we have heard this as a consistent issue being experienced by all our subrecipients throughout the state.
- 4) Minneapolis, and Ramsey increased and or added the acquisition rehab rental activity to address the low income threshold requirement. Dakota is doing the opposite, for they have contracted with Habitat to address their homeownership units for the low income threshold requirement.
- 5) Other subrecipient budget changes were required to accommodate slight adjustments in costs and low income units as they are closed out. This is primarily evidenced through St. Cloud, Minneapolis, Hennepin, Princeton, Ramsey, and Duluth.
- 6) Unit count was for the most part a few more or a few less for each subrecipient, except for St. Paul who experienced a 60 drop count in units because of their move from buyer driven activities to acquisition rehab activities. The movement of \$770,000 reserved for homebuyer assistance which originally was to serve 65 homebuyers, was transferred under the acquisition rehab activity to serve five more households. Although Minneapolis' unit count changed, they are still higher in unit count when compared to their original contract.
- 7) This last month we also processed a slight expansion in the target areas for St. Cloud and Minneapolis. Both requests approved are within the current parameters of our Action Plan.

2/26/2013 NSP1 Action Plan Summary:

The current status of our NSP1 grant is reviewed below.

The percentage obligated at this time is 121%

The percentage drawn as at this time is 113.6%.

Accomplishments this quarter are summarized below:

Confirming the National Objective:

NSP staff updated its closed out units in the action plan including the beneficiary information by March 15th. Although we have made some progress in the system, we still have a lot of posting to do, so I will explain these changes once the QPR is submitted. These updates will properly reflect the accomplishments of Minnesota Housing as it nears the end date of its NSP1 grant. There is still much data being reviewed and confirmed again and again with the subrecipients. Many of the budget changes below include an anticipated amount of funds being transferred primarily because once the project has closed it was confirmed that it was supposed to be listed under the LH activity or vice versa. Much more detail and supporting reports regarding this work will be provided prior to or on March 15th. The "other resources" data will be included some time in the next quarter.

Subrecipient developments:

Buffalo:

Budget amendments modified to accommodate thsaleof teirlasprojct.his r

### **Distribution and and Uses of Funds:**

vised budget aims to reflect the reimbursements that will be posted on program income earned and expended on their last project. The admin category is increased to accommodate the 10% of program income earnings that are applicable to use on administrative expenditures.

Carver:

Budget amendments reflect program income earnings that were received and expended. This subrecipient has not completed its last sale, which should be going soon. More information regarding the status of this subrecipient will be provided in the upcoming QPR report.

Minneapolis:

Budget amendments were processed to accommodate program income funds recently transferred to Minneapolis from Carver County. The payments will be processed once the Action Plan is processed through HUD.

Big Lake:



Budget amendments were modified to reflect program income expenditures that the subrecipient had not reported. After the monitoring visit the subrecipient worked hard to catch up on their program income reporting which they submitted in December. The changes in these budgets reflect the accommodations to be made to process those transactions in DRGR once the Action Plan is processed by HUD.

**St. Paul:**

Multiple budget changes were addressed for St. Paul. Several changes resulting from the change in beneficiaries, but many changes are resulting from the increase in program income anticipated in the amount of \$2,000,000. Many reimbursement requests are also pending process subject to the approval of this budget revision.

**July 15, 2013 - Action Plan Modified:**

Minnesota Housing sub granted the \$ 38 million to 21 local units of government. 13 remain active. Subrecipients have earned \$12 million in program income and anticipate approximately \$5 million in program income by the program's closeout. Including program income, the grant's total is currently \$55 million. All activities will continue to be funded in accordance with NSP funding guidelines and the targeting requirements described in this Action Plan.

The plan is amended to include administrative recommendations to be presented to Minnesota Housing's Board of Directors at the June 2013 board meeting. The administrative strategies in this Substantial Amendment will ensure the success of the grant, and improve the closeout timeline. Furthermore, the amended plan describes the methodology used to re-assess the areas of greatest need, and the proposed reallocation of funds and program income among the subrecipients who remain active under the grant.

**Timelines:**

The \$38.8 million was granted in 2009. The program income has extended the end date of this grant for several years. Minnesota Housing has updated its NSP1 Timeline accordingly and will negotiate a closeout date with HUD 90 days before the actual closeout. And mail notice of the availability of the draft substantial amendment to the 2008 Action Plan and comment period is scheduled for May 30, 2013. The comment period is a 15 day period, ending June 14, 2013.

**DISTRIBUTION AND USES OF FUNDS – STATE NSP GOALS**

Minnesota Housing has three goals for the NSP funding:

- 1) To maximize the impact of the grant on the targeted neighborhoods.

**Distribution and and Uses of Funds:**

on impact on neighborhoods;

- 2) To complement and coordinate with other federal, state and local investment in the targeted neighborhoods;
- 3) To preserve affordable housing opportunities in the targeted neighborhoods.

**Administrative Strategies for Closeout**

Minnesota Housing adds two goals to better focus the plan activities to secure a timely and successful closeout:

- 1) Expend all program funds.
- 2) Complete and closeout all properties invested with program funds.

**Eligible Applicants**

The program funds were sub granted to eligible applicants in March of 2009. See the 2008 Action Plan for additional information on eligible applicants under the plan. Of 21 awarded subrecipients, 13 remain active under the plan. They are: City of Minneapolis, City of St. Paul, City of Duluth, City of St. Cloud, City of Faribault, City of Rochester, City of Big Lake, City of Princeton, Hennepin County, Ramsey County, Dakota County, Anoka County, and Carver County.

The plan proposes reallocating program funds and program income among the subrecipients who will remain active under the grant's plan for years to come. NSP dollars will first be reallocated to subrecipients in need of more funds and second to subrecipients located in the high need target areas.

Table 3: NSP1 Eligible Uses

NSP Eligible Uses Correlated Eligible Activities From the CDBG Entitlement Regulations

(A) Establish financing mechanisms for purchase and redevelopment of foreclosed upon homes and residential properties, including such mechanisms as soft-second, loan loss reserves, and shared-equity loans for low- and moderate-income homebuyers. • As part of an activity delivery cost for an eligible activity as defined in 24 CFR 570.206.

- Also, the eligible activities listed below to the extent financing mechanisms are used to carry them out.

(B) Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed upon, in order to sell, rent, or redevelop such homes and properties. To be illustrated in DRGR as follows:

- B1 – for purposes of homeownership
- B2 – for purposes of rental
- 24 CFR 50.201(i) Acquisition, (b) Disposition, (i) Relocation, and ( n ) Direct homeownership assistance, including downpayment and closing cost assistance, mortgage interest rate reduction, lease/purchase, contract for deed (and as modified below);



- 24 CFR 570.202 eligible rehabilitation and preservation activities for homes and other residential properties.
- 24 CFR 570.203 Special economic development activities.

(C) Establish and operate land banks for homes and residential properties that have been foreclosed upon. Activity delivery costs for an eligible activity as defined in 24 CFR 570.206 and eligible activities defined below

- 24 CFR 570.201(a) Acquisition and (b) Disposition.

(D) Demolish blighted structures. CDBG eligible Activity • 24 CFR 570.201(a) Acquisition, (b) Disposition, and (d) Clearance for blighted structures only.

(E) Redevelop demolished or vacant properties as housing. To be illustrated in DRGR as follows

- E1 – for purposes of homeownership
- Activity delivery costs for an eligible activity as defined

### **Distribution and Uses of Funds:**

in 24 CFR 570.206 and eligible activities defined below

- 24 CFR 570.201(a) Acquisition, (b) Disposition, (c) Public facilities and improvements, (e) Public services for housing counseling, but only to the extent that counseling beneficiaries are limited to prospective purchasers or tenants of the redeveloped properties, Relocation, and (n) Direct homeownership assistance (as modified below).
- 24 CFR 570.202 Eligible rehabilitation and preservation activities for demolished or vacant properties.
- 24 CFR 570.204 Community based development organizations.
- 24 CFR 570.203 Special economic development activities.

(F) Administration • 24 CFR 570.206

Big Lake:

The City will continue to utilize development partners who have participated in NSP1 activities to complete the last projects in their plan. To date the City is 116% expended. 28% of funds are set aside for lower income households, with 23% expended. The City will revolve program income as needed on the projects remaining. Once the last units are completed all excess program income will be returned to Minnesota Housing. The City target area continues to include the same zip codes originally stated on the plan. These are 55330, 55371, 55309, and 55398. The City has acquired 16 units, all single family homes of which eight were demolished with NSP resources. Redevelopment for homeownership purposes is planned for these last eight units to complete their program. The subrecipient anticipates additional obligations of \$ 265,000. With only \$81,855.44 funds remaining, the subrecipient was identified as needing more funds to complete their projects. Additional program funds are being recommended for the successful completion of the program.

Carver:

The City currently has its last unit on the market. The sale of this unit is expected to generate \$200,000 in program income. The City is 18% expended with 61.3% set aside for low-income households. The City's target area continues to include the same zip code originally stated on the action plan. The City has completed and closed 4 properties. It has one property remaining to sell. Program income generated from the sale of this project will be returned to Minnesota Housing for revolving to other subrecipients.

Dakota:

The County intends to develop the 3 land banked properties for resale within the next 3 years. A fourth land banked property will be sold to Habitat for Humanity for development in 2015. The County is 100% expended with 36.1% of expenditures dedicated to low-income households. The County will keep its remaining funds to maintain and develop the four land banked properties. Upon the close of Minnesota Housing's program, Dakota will report any additional program income received directly to HUD. The County target area continues to include the same zip codes originally stated on the plan: 55024, 55075, 55044. The County has completed and closed 4 properties, and has met a temporary national objective by land banking an additional 4 properties. The County intends to develop the 4 land banked properties by 2016.

Duluth:

The City just recently sold its last completed project. It is currently processing remaining reimbursement requests and determining administrative expenditures

### **Distribution and Uses of Funds:**

on the plan. Of 163 units, 47 are land banked and 59 are documented sold or rented. 43 land banked properties have met a temporary National Objective, leaving 57 units to be completed.

City of Princeton:

The City acquired, rehabbed, and resold 5 single family units. It acquired, demolished and land banked 1 unit. It also acquired and demolished 3 groups of 4 townhouse units with the intent to sell to a developer and redevelop a multifamily rental project of 16 units. The City continues to work with the options it has for the multifamily project. Lastly it has invested its last funds in two additional projects pending to be set up. The city has presented its case for land banking these units instead of redeveloping them right away. At this time Minnesota Housing has not classified them as land banks. Additional funds are being considered for Princeton to address the redevelopment of the Multifamily project and the two newly acquired blighted, foreclosed, and abandoned properties. To date, the City is 127% expended, with only \$66,395.71 remaining. The City has set aside 61.86% to benefit low income households. This percentage is subject to the successful completion and rental of the 16 rental units. Of



eight single family units acquired, the city has rehabbed and resold five. It demolished and land banked one, and is currently considering to land bank two additional units. The City recently advertised its RFP for the 16 unit multifamily rental project, which did not generate interest. The City is pursuing additional options.

**Ramsey:**

The City is currently processing their acquisition rehab activities. They completed all the homebuyer driven activities, which provided assistance directly to homebuyers in the purchase of foreclosed homes. To date, the City is 183% expended, with \$8,847.17 of program funds remaining. The City has set aside 44.58% of funds for low-income households and has expended 33.5%. Following closeout of Minnesota Housing's program, the City will maintain Program Income received through recapture to revolve these funds into eligible NSP activities. The City target area continues to include the same zip codes originally stated on the plan. The City acquired, rehabbed, and resold units for resale in the community. In total the city has processed 20 properties under its grant with Minnesota Housing, and has four more remaining. It is anticipated that the City will require additional funds to complete the four properties remaining. Minnesota Housing will reallocate funds as needed.

**Rochester:**

The City has completed all its units and currently has its last three units on the market for sale. Any balances remaining after the sale of the last projects will be returned to Minnesota Housing for reallocation to other subrecipients. To date, the City is 219% expended, with \$131,894.95 of program income remaining. 60.42% is set aside to benefit low income households and 43.87% is expended. Following closeout of Minnesota Housing's program, the City will maintain Program Income received through recapture to revolve these funds into eligible NSP activities.

The City target area continues to include the same zip codes originally stated on the plan. Of 28 properties only 3 remain to be sold under their acquisition, rehab program. A

**Definitions and Descriptions:**

. This subrecipient was not able to sell their last property to a low income buyer. The program income anticipated dollars were budgeted under the incorrect activity, so an adjustment was needed.

Ramsey: Staff adjusted program fund dollars and program income spent and anticipated dollars from each activity, accommodating budgets resulting from adjusted transactions after the first submission of 7.3 budget changes. The administration activity budget was slightly lowered. Staff then increased their program income budgets under the acquisition rehab rental activity and redevelopment single family activity. The acquisition rehab homeownership activity was slightly lowered also. It is most likely that the Ramsey program income anticipated is too high. We will follow up once we have resolved the monitoring questions outstanding.

Anoka: Staff shifted the program income funds from the demolition activity to the administrative budget as supported by the subrecipient expenditures and projected expenditures.

Faribault: Staff has shifted program income funds from the acquisition rehabilitation activity to the administrative activity to accommodate the program income expenditures and future expenditures.

Rochester: The program income anticipated amount was originally incorrect at \$2.1 million. This amount was lowered to \$600,000, but first we processed \$185,396.51 in expenditures. In other words the original amount should have been closer to \$800,000. At this time, staff has corrected the program income and has adjusted each budget accordingly to accommodate some program funds adjustments from the LH category to the non-LH category and program income expenditures.

Duluth: A new activity was added to Duluth to better define RLF loans. The RLF projects will be separated from their Land Trust projects. The \$1 million program income anticipated was reduced to \$206,500. Another activity was opened to distinguish the Contract-For-Deed transactions. The activity is called the Acquisition and Rehab, Homeownership CD CFDCNTY LH. Before the work was completed a few more adjustments are needed to move transactions from the LH to non LH category.

Hennepin and Minneapolis: For these subrecipients, additional adjustments were completed on their program income anticipated budgets.

**7.3 DRGR Release:**

The program income accounts were properly classified for all subrecipients except the one work pending for Duluth, Big Lake, Ramsey, and Princeton. Regarding Duluth, we have a few more transaction adjustments to perform. Big Lake is calculating a better estimate of their program income anticipated number. Although we were hoping to get it incorporated this time, the information was not received in time. Ramsey's anticipated program income seems a bit high, so our discussions are pending on this. Princeton has some final transaction adjustments before we can finalize their budget.

&nbsp;

**DRAW Form:**

The release impacted the forms on the DRAW form. Therefore, we revised our DAW form to allow the budgets. The DAW form continues to be a reliable tool for council when the subrecipients and the tracking of all three budgets, i.e.

**Distribution and Uses of Funds:**

any funds remaining will be returned to Minnesota Housing for reallocation to other subrecipients.

**St. Cloud:**

The City just recently sold its last completed project. It is currently processing remaining reimbursement requests and is determining administrative expenditures for upcoming monitoring activities. Any balances remaining after the reimbursements are processed will be returned to Minnesota Housing for reallocation to other subrecipients. To date, the City is 104% expended, with only \$19,770.52 of program funds and \$10,282.90 of program income remaining. The City has expended 37.49% to benefit low income households. Following closeout of Minnesota Housing's program, the City will maintain Program Income received



through recapture to revolve these funds into eligible NSP activities. The City target area continues to include the same zip codes originally stated on the plan. The City has primarily provided assistance directly to homebuyers for the acquisition of foreclosed homes. It also acquired, rehabbed, and resold four units for resale in the community. In total the city has processed 45 properties under its grant with Minnesota Housing. Any funds remaining from will be returned to Minnesota Housing for reallocation to other subrecipients.

**St. Paul:**

The City is currently processing its activities under the grant. Because most of their transactions only use NSP for gap purposes, not much program income has been generated. Their program includes land banking and demolition activities. The City will examine market conditions to determine whether to begin selling its land banked inventory this year. To date, the City is 104% expended, with \$520,683.33 of program funds remaining. 52.77% is set aside to benefit low income households and 46.12% is expended. Following closeout of Minnesota Housing's program, the City will maintain Program Income received through recapture to revolve these funds into eligible NSP activities. The City target area continues to include the same zip codes originally stated on the plan. Of 64 units, 15 are land banked and 24 are documented sold or rented. 12 land banked properties have met a temporary National Objective. Currently St Paul has to complete 25 units. Minnesota Housing anticipates additional funds to be reallocated to the City to assist in the completion of units remaining.

OCTOBER 23, 2013

Following the extension, Subrecipient budgets were adjusted to more accurately reflect the funds that are available to successfully complete current properties, and for some Subrecipients, to start new properties. Subrecipients with pending properties were asked to estimate the program income they anticipated they will receive upon the closeout of each pending property. Based on these reports, Subrecipients activity budgets, and therefore overall budgets, were adjusted to reflect the new anticipated program income. Many Subrecipient budgets were reduced due to a decrease in anticipated program income. The goal in doing this is to ensure enough flexibility to complete properties while not inflating anticipated program income that a Subrecipient may not actually earn.

Subrecipients have continue tprogress in teir progams  
Dkota CountyThe County provided cens

**Distribution and and Uses of Funds:**

s tract block group data to demonstrate that its land banks meet an area benefit national object. Upon review of the DRGR data, Minnesota Housing and the County are questioning whether the DRGR area benefit data provided include households up to 120% area median income (low/mod/middle income) or only up to 80% area median income (low/mod income). Further guidance from HUD will be appreciated. The County is 101.6% expended and has set aside 31.37% of its total funds for low-income households. The County has \$18,127.37 in program funds and \$124,202.22 in program income remaining. It will keep its remaining funds for the maintenance and future development of its four land banks.

Hennepin County: The County set up two new eligible use E multifamily redevelopment activities. Under this activity, the County set up the Crest, a multifamily project in Brooklyn Center. The County has proposed a total of 36 units, with 33 units targeted to low-income households. The Crest will be supported with Minnesota Housing NSP1 and NSP3 funds. The County is 127.25% expended and has set aside 28.59% of total funds for low-income households. It has \$1,039,388.70 in program funds and \$167,678.21 in program income remaining

Isanti: The City recaptured \$4,625.13 from the resale of a property for which it provided down payment assistance in June 2010. The recapture amount is based on a 60 month forgivable loan, for which \$7,874.87 was forgiven at the time of the resale of the property in August 2013. The \$4,625.13 in program income received from recapture was reallocated to Ramsey County per the NSP1 extension.

Minneapolis: Minnesota Housing required the City to complete a report on all closed out properties to more accurately assess the City's progress. As suspected, the City has closed out more properties than it had previously reported. The City has closed out 158 units, including 48 land banks. The City is 101.94% expended and has set aside 33.8% of its total funds for low-income households. It has \$734,903.58 in program funds and \$0.00 in program income remaining.

Princeton: Minnesota Housing staff conferenced with the City and its technical assistance provider to discuss the progress of its pending projects, including the multifamily project. The City is seeking out additional financing for the project. Minnesota Housing also discussed alternative disposition options which the City will look into and consider. The City has completed the assessment of the gas station property, which it has not yet acquired, and found a number of environmental issues including asbestos and lead in the building. The City will need to develop a construction contingency plan before moving forward with acquisition and demolition of the project. The City is currently 126.5% expended and has set aside 56.3% of its total funds for low-income households. It has \$729,254 in program funds and \$16,000 in program income remaining.

Ramsey County: The County has completed 22 of 25 units. One of the remaining properties is currently on the market for sale and the other is a duplex that is under construction. The County is 206.8% expended and has set aside 35.04% of its total funds for low-income households. It has \$8,846.17 in program funds and \$4,625.13 in program income remaining. Minnesota Housing will provide additional funding as available through reallocation from other Subrecipientsto support the County incompleting theduplex.

**Distribution and and Uses of Funds:**

Rochester: Since the last report, the City of Rochester has closed out two of the three remaining properties, and the final property is scheduled to close on October 25, 2013. The City has \$11,870.21 in program income and \$1 in program funds remaining. Remaining funds will be returned to Minnesota Housing and reallocated to other subrecipients per the extension agreement.

St. Paul: The City has completed 53 of 64 units, including 14 land banks. The City is 107.9% expended and has set aside 41.83% of its total funds for low-income households. The City has \$454,106.80 in program funds and \$0.00 in program income remaining.



## Definitions and Descriptions:

NSP1 Action Plan Updates 4-22-2013

Confirming the National Objective:

The following modifications were made to the Action Plan projected count.

City of Monticello/Otsego: The count was changed from 17 to 16. All units are complete and occupied by a household, homeowner.

City of Princeton: The land bank count was changed from 1 housing unit to zero housing units and the number of properties remained the same, equal to one.

Land Bank census track and blocks were modified from the original posting completed in March of this year. Staff entered the more detailed information for each subrecipient for this report for the City of Princeton, Dakota County, the City of St. Paul, and the City of Minneapolis. At this time, the City of Princeton and Dakota County's low income beneficiary percentage of people served is falling slightly below the 51% required to meet the temporary national objective for these land banked properties. The requirement is for at least 51% of the residents served to have incomes at or below 120% of median income. NSP staff will look into this issue to determine why some of the census information shown in DRGR didn't reflect a percentage higher than 51%.

Budget amendments:

Minneapolis:

Modified its budgets as a result of adjustments made to transfer projects from the low income activity to a non-low income activity and vice-versa.

Other budget changes:

The following budgets were modified to accommodate deficiencies due to reimbursement requests processed or program income expenditures processed. The subrecipients with modified budgets are: Rochester, Duluth, Ramsey, Hennepin, and St. Paul.

Subrecipient developments:

Princeton:

Princeton published an RFP for the multifamily project with no success. At this time Minnesota Housing is reviewing its options. NSP staff has been reviewing the possibility of other funding to assist this project in addition to NSP funding, but at this time we must regroup considering this new information. The City will be in contact with NSP staff this week to disclose what they have discovered as reasons why they did not receive an application.

Big Lake:

The City is currently developing an agreement with new developers for the eight projects remaining. At this time, we believe they will need additional monies to complete these projects even with the program income they will receive on these units. NSP staff will be reviewing their estimates as soon as ready.

Minnesota Housing staff is pending to receive the answers to a questionnaire sent to its subrecipients on April 25th which will provide more detailed information on all projects remaining. After this information is analyzed, it will assist staff in making recommendations on how to move forward during this middle period prior to the close out of the grant. These recommendations will be discussed with the subrecipients, HUD's field manager John Swanson, and with Minnesota Housing's Board prior to its implementation July 1st.

NSP1 Action Plan Updates: 7-14-2012

Enclosed is our latest submission of Action Plan changes. We conto make obligation and expenditure progress. As of today our percentage obligated is 119.1%. Our totalo

## Definitions and Descriptions:

he progress of our subrecipients, especially those that have fallen behind in the development or sale of projects, and the recycling of program income. During the last few months, staff performed the following activities that impact this action plan and others to be processed in the future.

Program income not being recycled in a timely manner was recalled by Minnesota Housing and is in the process of being recycled to other subrecipients who can expedite the re-use on eligible NSP activities. Three subrecipients will return their program income. Although, Minnesota Housing staff is requesting the return of this program income, it is to be noted that these subrecipients, Montgomery, Big Lake, and Carver, have successfully completed all the activities and projects originally in their plan.

- 1) Big Lake has seven projects demolished, one more pending to be demolished, and two acq rehabs pending to be resold. After many conversations to help them, it became clear that close assistance was very much needed. Therefore, Minnesota Housing staff has asked for HUD-TA Assistance. This was approved just recently and the appointed TA Assistant has contacted Big Lake to begin the work at hand in helping them move forward.
- 2) Princeton has also been in conversations with Minnesota Housing NSP staff regarding different options to finish expending their \$67,000 remaining. At this time, they are examining two blighted projects, one to be either sold or donated to Habitat for the rehab and re-sale to a low income household. The other is a blighted project next door for which they would like to donate to the future householder of the Habitat home. Much TA has been provided to help them progress. However, another issue was just recently learned. The contract with Central Minnesota Housing Partnership (CMHP) to acquire and rehab the last critical NSP project (multifamily low income rental) was cancelled due to the decision to not submit a tax credit application to Minnesota Housing this year, since last year's application was rejected. With the loss of Princeton's administrator much assistance has been required. Therefore, Minnesota Housing staff has asked for HUD-TA Assistance for Princeton. This was approved just recently and the appointed TA Assistant has contacted Princeton to begin the work at hand in helping them move forward. This multifamily project was originally targeted to generate 16 units of low income rentals.
- 3) Montgomery: This subrecipient has recently returned their program income earned, not expended.
- 4) Buffalo: This subrecipient has just placed under contract their last project. After this sale, they are interested in relinquishing their program income. Therefore, this income will be recycled by Minnesota Housing when received.
- 5) Carver: Minnesota Housing is waiting for the receipt of the last program income earned, not expended. The recycling will be



processed accordingly. Uncompleted a series budget changes. The following subrecipients modified their budgets. Included also are some of the next steps.

1) Montgomery: This subrecipient returned the program income to the donor.

sd.ns;Mngmeyaqieadrhbetrjet.ns;Drntirdherpormdrcoreie.&a;pbs;Wttechnisaf, they undewns mcaaiyssewihloedonterctvte.npOtpotweerha

### Definitions and Descriptions:

bed, their resale in the market became the hardest challenge. At this time they successfully sold the projects and have completed their activities. The return of their net program income in the amount of \$177,520 is being recycled immediately to the subrecipient next in line for the processing of payments.

2) Minneapolis: This subrecipient received the full amount of program income returned by Montgomery. The budgets have been modified to accommodate additional obligations that were pending for many projects. After all payments are put through the system, Minneapolis will show that they have expended all their program income, including the new program income passed to them from Montgomery. Therefore, their budgets will reflect an increase in their anticipated program income in the amount of \$100,000. Additionally, after the submission of multiple close-out documents, budgets were modified to accommodate projects that changed from low income to non-low income and vice versa.

3) Duluth: The budget was amended to accommodate the shift of one project to the low income household category. Now that the RLF account is properly classified in the system, in the next few days it should reflect the accumulated program income earned under this activity, approximately \$31,000.

4) St. Cloud: This subrecipient has made some adjustments to their budgets to accommodate the shift of three projects to the low income category and one project to non low income category.

5) Princeton: This subrecipient has changed some of their budgets to accommodate the changes in their activities. The monies remaining have been positioned where expenditures are anticipated. Minnesota Housing will await the progress reports from the HUD-TA activities and subrecipient future check-in calls to learn of next steps.

Future updates to DRGR:

The following work is pending additional HUD policy guidance:

1) Separate the household count to reflect how many households are 50%, 80%, and 120% earners. At this time the DRGR system is only reflecting the household count with incomes up to 50% and the household count with incomes greater than 50% and up to 120%. According to DRGR trainers, Minnesota Housing NSP staff should wait for further HUD Policy guidance before project is started.

2) Separate the disposition costs from the acquisition costs. According to DRGR trainers, Minnesota Housing NSP staff should wait for further HUD Policy guidance before the project is started.

3) Update our Census track screens.

4) Add the property address to all activities impacted by the same address. This means adding the address more than once in many instances. Minnesota Housing staff is awaiting further guidance on this.

5) Perform the GEO code validation process.

6) Update certain posting statuses to show completed. Also, show as deleted or closed activities that we are sure will not be used again by subrecipients.

NSP1 - Action Plan Modifications:

une26202</gtEncloedsoulaessubisioofAcioPnane&ap;np;e cntnutomae

oligioandexenitreprgrss&spAsfdayourperenagobigteis11.3.&sOtlxpeditrehaeeeachd07.1.&m;bp;dditional updaesonourprgreswile

deivedwithJunendofquarerreor.</gt<&g;p&at&l;am;g;Underthi

### Definitions and Descriptions:

action plan, we completed several budget changes and completed a thorough update of our projected and actual unit count numbers. Our initial Action Plan projected count was incorrect for several reasons. The guidance received in early 2009 was to count the project under each activity it touched. This guidance was changed in 2010, when staff learned that the project could only be counted under the main activity, and not the string of other activities that it impacted.

The resulting total shows that Minnesota Housing's NSP1 program is targeted to generate 543 units. This does not include projected units of anticipated program income. The 543 units are the total units obligated to date under the program. It is unclear whether HUD wants grantees to illustrate a projected count that includes the anticipated program income listed under each subrecipient, therefore, the updates did not include this count. Of this total 299 units are currently meeting a National Objective. This includes the land bank count. 24 more units from the City of Minneapolis will be posted this week, prior to the end of this quarter, as units closed and meeting a National Objective. This will bring our total units closed and sold, including land banks to 323 for the end of this quarter. An additional 19 units are closed and sold in the City of St. Paul, but Minnesota Housing is awaiting the documentation before they are posted in DRGR. It is likely that it will not be received before the end of this quarter. Including the St. Paul properties the program has closed and sold 342 units. The updates performed in DRGR included the following modifications:

- Deleted the demolition count when it was associated with another activity, such as acquisition or redevelopment, therefore counting the unit only once.

- If the costs were split between two activities such as homeownership assistance and additional rehab for homebuyer driven units, staff deleted the count under the rehab assistance, counting the unit only once.

- If the costs were split between two designated rehab labels, it was also deleted under one activity and counted only once.

- All land bank units were modified on the Action Plan to be counted as one property. Therefore, deleted the count of housing units under land bank, since it is unknown how many units will be generated once the project is moved out the land bank. At that time, staff will receive a change in use and the project will be categorized and counted under a rehabor redevelopment

activity&ns;ltougwerietoenerthegegrahiinfmaionundr the land bank to show the area benefit, DRGR created an error message. Therefore, staff did not enter the census date information at this staff will discuss this issue at the DRGR training in July to determine what to do remedythi.&mp;iddot nbsp&nbspnbs;&nb;&np;&sp&p;;Stiffesomeissus wenpdatig te Acualumerswheretheownr iforatin ws dffilto mainainfer te fat.&sp;hissuewelalsobddressedattheDRGRtrng./p&;Staffas reisied itinrtalros foposing Actual accomlismens anhasmadeeevisinso itsrocessohat te inormaton inDRGconiuoeotnblancewih the inforatio



## Definitions and Descriptions:

that is kept and maintained outside of DRGR in the internal files of the department.

In this Action Plan we amended the budgets for Princeton, Duluth, Rochester, Ramsey, Faribault and Minneapolis. In all cases, we transferred funds from low income accounts to non-low income accounts together with the program income anticipated proportions under those activities. The 7.3 release did make things easier because staff can adjust these balances now, when it was not possible before the release. However, there will continue to be adjustments to the budgets as needed when projects are found to be listed in the wrong activity.

Upcoming changes:

- 1) Possible changes to the Big Lake program. We are currently reviewing a proposal from Big Lake that requests we allow the land banking of eight projects.
  - 2) St. Paul is undergoing critical staff turnover. Their NSP1 manager since the beginning of the program is retiring. Staff has met with their staff to better understand how the program will be managed going forward.
  - 3) Princeton is awaiting the review of an RFP application entered by one of the buyers of their project, intended to generate 16 low income rental units. The purchase of the project is subject to the approval of the tax credit application.
  - 4) Buffalo, Montgomery, and Carver will be returning their program income to Minnesota Housing.
- See attached data report from DRGR – tally of unit count.

4/24/2012 - NSP1 Action Plan Report:

The action plan submitted today includes the following modifications:

1. The Hennepin project was divided into two projects to enable the revolving of program income in accordance with the local subrecipient agreement held by Hennepin with the City of Richfield.
  2. The City of Duluth was divided into two projects to enable the revolving of the RLF account program income to only revolve within the RLF account.
  3. The program income anticipated for Big Lake was corrected. It is now more realistic of what they will receive.
- All changes were related to the 7.3 Release. No other changes were processed.

4/10/2012 – NSP1 Action Plan Report:

Brief Update:

Below is a summary of our NSP1 grant modifications completed during the last few weeks. Our progress numbers are as follows:

Percentage obligated as of April 9th equals 116.6% (including program income drawn).

Staff is pleased to report that Minnesota Housing has exceeded 100% expenditures for their NSP1 grant. The percentage drawn as of April 9th equals 10.4%.

Modifications reported in the past:

Most of the budgets have been corrected due to the flexibility benefit of the 7.3 Release. Without the anticipated program income, we would not have been able to make any of the changes specified in the report.

Budgets changed:

&nbsp;

Montgomery; Sfhid alusromtheH activtyo the non-LHctivit

## Definitions and Descriptions:

, program funds, program income earned and spent, and program income anticipated. These were sent out again last week incorporating the changes made to DRGR.

Additional information:

In the next two months, a couple of our subrecipients will face the de-obligation of their program income remaining. Minnesota Housing has made the determination that it is best to move the program income where it is needed and where it can be spent faster. Therefore, a couple subrecipients have been notified of our intent to take back their program income and reallocate those funds to other subrecipients that can spend the funds immediately. The two subrecipients considered have completed their target number of homes, which means that for the most part they were in compliance with the NSP requirements. The only issue being experienced was the slowness in using their program income.

Big Lake has been in communication with Minnesota Housing staff for several months since they lost their key staff administrator last year. We continue to be in contact with them regarding the projects that are currently demolished pending rehabilitation. It is probable that a change in use may be requested due to the saturated foreclosure market. There appears to be some concern as to the ability to sell the homes once they are built. NSP staff will continue to connect with Big Lake staff for guidance as needed.

Princeton has written an agreement with a non-profit developer in the region interested in developing one of their projects into a multifamily rental for low income households. His agreement is subject to the approval of the Minnesota Housing. The application failed in last year's round, but they will submit again this year. We will wait a month before we know what course Princeton will take on this project. On another note, Princeton is considering sending the last dollars of their grant to build a bighted home that is vacant and has been a nuisance in the neighborhood. More information will be available in the near future.

The Montgomery home that had been on the market for a very long time, has just sold. We are still working to see whether the Buffalo home has sold or not. Intensive TA was provided.



Technical issues with the new format:

1) Some of the reports are not printing correctly. We have submitted two report issues to the HUD Headquarters help desk and those matters are being investigated. At this time, we have not seen the correction put through.

October 27, 2011

Enclosed is our latest submission of Action Plan changes. We continue to make obligations and expenditure progress. As of today our percentage obligated is 10.9% of our total grant, including program income drawn. Our total expenditures have reached 91.8%. Once again we are submitting budget changes for a few subrecipients. We did not adjust Montgomery's budget this time, due to DRGR limitations. For Montgomery, one of their projects is a income household and another is a; At this time we have both under the income household category. Forttely temoies peding the adjusted are not substantial so it re

### Acquisition and Relocation:

recipients in March of 2009. \$3.8 million of the NSP funds granted to Minnesota Housing were allocated to administration and planning. An additional 10% of earned program income may be used for administrative expenditures. Nearly \$35 million of the funds and \$12 million generated in program income is dedicated for projects. Based on the expected average per unit cost to NSP of \$50,000, Minnesota Housing anticipates that up to 700 units will be assisted. Of those 700 units, at least 194 units will be available for households at or below 50% AMI. This estimate assumes that all of the \$35 million will be used for value and affordability gap assistance. If funds are used for other purposes, such as loans or land banking, the number of units will be lower.

### Definitions and Descriptions:

It doesn't impact the big picture of the low income household percentage.

In this Action Plan we amended the budgets for four subrecipients. They are St. Cloud, Princeton, Dakota County, and Anoka County. The changes were made for various reasons. I am listing them below:

- 1) St. Cloud - Moved residual funds remaining in the amount of \$4,906.64 to the financing mechanism activity so they can provide buyer-driven assistance to one or two more buyers in their target area.
- 2) Princeton - rearranging funds in accordance with monies expended under each activity. We anticipate another minor shift of funds, most likely next month, once we process the remaining Close out documents.
- 3) Dakota County - approved the change from a B2 Activity to a B1 Activity for project 1008 Livingston. We are changing it from Acquisition Rehab Rental LH to Acquisition Rehab Homeownership, non-LH.
- 4) Anoka - rearranging funds in accordance with monies expended under each activity.

We anticipate the need for more Action Plan changes in the future to accommodate adjustments and the shifting of funds from the LH category (benefiting low income households) to the non-LH category (benefiting 120% middle income households) or vice versa as properties are resold in the market. We have found that a few subrecipients have changed the beneficiary at the last minute. We normally don't learn about these changes until they've sent their Close out documents to us. At this time we're strategizing how to learn about these changes early on before they actually release them. We currently are receiving some input from a few subrecipients that marketing on certain projects is not going well. Therefore, we will be brainstorming with them to determine whether other alternatives should be considered. This might lead to more changes from the homeownerhip activity to the rental activity in the future.

July 15, 2010

Enclosed is our latest submission of Action Plan changes. I am happy to report that our percentage obligated on the system is 74% of our total grant, including program income drawn it equals 77%. Once we receive approval of these budget changes we will be able to post obligations and expenditures that are expected submitted through the end of this week which should substantially improve the numbers of three highest awardees, Minneapolis, St. Paul and Hennepin. Our three top suitments of our NSP dollars, with the exception of some contracts still pending to be signed by St. Paul later this month and some rehab bids that are pending well. It is anticipated that our percentage obligated will increase substantially for the July month end. Measurements taken to increase obligations: 1) and 2) and 3) and 4) and 5) and 6) and 7) and 8) and 9) and 10) and 11) and 12) and 13) and 14) and 15) and 16) and 17) and 18) and 19) and 20) and 21) and 22) and 23) and 24) and 25) and 26) and 27) and 28) and 29) and 30) and 31) and 32) and 33) and 34) and 35) and 36) and 37) and 38) and 39) and 40) and 41) and 42) and 43) and 44) and 45) and 46) and 47) and 48) and 49) and 50) and 51) and 52) and 53) and 54) and 55) and 56) and 57) and 58) and 59) and 60) and 61) and 62) and 63) and 64) and 65) and 66) and 67) and 68) and 69) and 70) and 71) and 72) and 73) and 74) and 75) and 76) and 77) and 78) and 79) and 80) and 81) and 82) and 83) and 84) and 85) and 86) and 87) and 88) and 89) and 90) and 91) and 92) and 93) and 94) and 95) and 96) and 97) and 98) and 99) and 100) and 101) and 102) and 103) and 104) and 105) and 106) and 107) and 108) and 109) and 110) and 111) and 112) and 113) and 114) and 115) and 116) and 117) and 118) and 119) and 120) and 121) and 122) and 123) and 124) and 125) and 126) and 127) and 128) and 129) and 130) and 131) and 132) and 133) and 134) and 135) and 136) and 137) and 138) and 139) and 140) and 141) and 142) and 143) and 144) and 145) and 146) and 147) and 148) and 149) and 150) and 151) and 152) and 153) and 154) and 155) and 156) and 157) and 158) and 159) and 160) and 161) and 162) and 163) and 164) and 165) and 166) and 167) and 168) and 169) and 170) and 171) and 172) and 173) and 174) and 175) and 176) and 177) and 178) and 179) and 180) and 181) and 182) and 183) and 184) and 185) and 186) and 187) and 188) and 189) and 190) and 191) and 192) and 193) and 194) and 195) and 196) and 197) and 198) and 199) and 200) and 201) and 202) and 203) and 204) and 205) and 206) and 207) and 208) and 209) and 210) and 211) and 212) and 213) and 214) and 215) and 216) and 217) and 218) and 219) and 220) and 221) and 222) and 223) and 224) and 225) and 226) and 227) and 228) and 229) and 230) and 231) and 232) and 233) and 234) and 235) and 236) and 237) and 238) and 239) and 240) and 241) and 242) and 243) and 244) and 245) and 246) and 247) and 248) and 249) and 250) and 251) and 252) and 253) and 254) and 255) and 256) and 257) and 258) and 259) and 260) and 261) and 262) and 263) and 264) and 265) and 266) and 267) and 268) and 269) and 270) and 271) and 272) and 273) and 274) and 275) and 276) and 277) and 278) and 279) and 280) and 281) and 282) and 283) and 284) and 285) and 286) and 287) and 288) and 289) and 290) and 291) and 292) and 293) and 294) and 295) and 296) and 297) and 298) and 299) and 300) and 301) and 302) and 303) and 304) and 305) and 306) and 307) and 308) and 309) and 310) and 311) and 312) and 313) and 314) and 315) and 316) and 317) and 318) and 319) and 320) and 321) and 322) and 323) and 324) and 325) and 326) and 327) and 328) and 329) and 330) and 331) and 332) and 333) and 334) and 335) and 336) and 337) and 338) and 339) and 340) and 341) and 342) and 343) and 344) and 345) and 346) and 347) and 348) and 349) and 350) and 351) and 352) and 353) and 354) and 355) and 356) and 357) and 358) and 359) and 360) and 361) and 362) and 363) and 364) and 365) and 366) and 367) and 368) and 369) and 370) and 371) and 372) and 373) and 374) and 375) and 376) and 377) and 378) and 379) and 380) and 381) and 382) and 383) and 384) and 385) and 386) and 387) and 388) and 389) and 390) and 391) and 392) and 393) and 394) and 395) and 396) and 397) and 398) and 399) and 400) and 401) and 402) and 403) and 404) and 405) and 406) and 407) and 408) and 409) and 410) and 411) and 412) and 413) and 414) and 415) and 416) and 417) and 418) and 419) and 420) and 421) and 422) and 423) and 424) and 425) and 426) and 427) and 428) and 429) and 430) and 431) and 432) and 433) and 434) and 435) and 436) and 437) and 438) and 439) and 440) and 441) and 442) and 443) and 444) and 445) and 446) and 447) and 448) and 449) and 450) and 451) and 452) and 453) and 454) and 455) and 456) and 457) and 458) and 459) and 460) and 461) and 462) and 463) and 464) and 465) and 466) and 467) and 468) and 469) and 470) and 471) and 472) and 473) and 474) and 475) and 476) and 477) and 478) and 479) and 480) and 481) and 482) and 483) and 484) and 485) and 486) and 487) and 488) and 489) and 490) and 491) and 492) and 493) and 494) and 495) and 496) and 497) and 498) and 499) and 500) and 501) and 502) and 503) and 504) and 505) and 506) and 507) and 508) and 509) and 510) and 511) and 512) and 513) and 514) and 515) and 516) and 517) and 518) and 519) and 520) and 521) and 522) and 523) and 524) and 525) and 526) and 527) and 528) and 529) and 530) and 531) and 532) and 533) and 534) and 535) and 536) and 537) and 538) and 539) and 540) and 541) and 542) and 543) and 544) and 545) and 546) and 547) and 548) and 549) and 550) and 551) and 552) and 553) and 554) and 555) and 556) and 557) and 558) and 559) and 560) and 561) and 562) and 563) and 564) and 565) and 566) and 567) and 568) and 569) and 570) and 571) and 572) and 573) and 574) and 575) and 576) and 577) and 578) and 579) and 580) and 581) and 582) and 583) and 584) and 585) and 586) and 587) and 588) and 589) and 590) and 591) and 592) and 593) and 594) and 595) and 596) and 597) and 598) and 599) and 600) and 601) and 602) and 603) and 604) and 605) and 606) and 607) and 608) and 609) and 610) and 611) and 612) and 613) and 614) and 615) and 616) and 617) and 618) and 619) and 620) and 621) and 622) and 623) and 624) and 625) and 626) and 627) and 628) and 629) and 630) and 631) and 632) and 633) and 634) and 635) and 636) and 637) and 638) and 639) and 640) and 641) and 642) and 643) and 644) and 645) and 646) and 647) and 648) and 649) and 650) and 651) and 652) and 653) and 654) and 655) and 656) and 657) and 658) and 659) and 660) and 661) and 662) and 663) and 664) and 665) and 666) and 667) and 668) and 669) and 670) and 671) and 672) and 673) and 674) and 675) and 676) and 677) and 678) and 679) and 680) and 681) and 682) and 683) and 684) and 685) and 686) and 687) and 688) and 689) and 690) and 691) and 692) and 693) and 694) and 695) and 696) and 697) and 698) and 699) and 700) and 701) and 702) and 703) and 704) and 705) and 706) and 707) and 708) and 709) and 710) and 711) and 712) and 713) and 714) and 715) and 716) and 717) and 718) and 719) and 720) and 721) and 722) and 723) and 724) and 725) and 726) and 727) and 728) and 729) and 730) and 731) and 732) and 733) and 734) and 735) and 736) and 737) and 738) and 739) and 740) and 741) and 742) and 743) and 744) and 745) and 746) and 747) and 748) and 749) and 750) and 751) and 752) and 753) and 754) and 755) and 756) and 757) and 758) and 759) and 760) and 761) and 762) and 763) and 764) and 765) and 766) and 767) and 768) and 769) and 770) and 771) and 772) and 773) and 774) and 775) and 776) and 777) and 778) and 779) and 780) and 781) and 782) and 783) and 784) and 785) and 786) and 787) and 788) and 789) and 790) and 791) and 792) and 793) and 794) and 795) and 796) and 797) and 798) and 799) and 800) and 801) and 802) and 803) and 804) and 805) and 806) and 807) and 808) and 809) and 810) and 811) and 812) and 813) and 814) and 815) and 816) and 817) and 818) and 819) and 820) and 821) and 822) and 823) and 824) and 825) and 826) and 827) and 828) and 829) and 830) and 831) and 832) and 833) and 834) and 835) and 836) and 837) and 838) and 839) and 840) and 841) and 842) and 843) and 844) and 845) and 846) and 847) and 848) and 849) and 850) and 851) and 852) and 853) and 854) and 855) and 856) and 857) and 858) and 859) and 860) and 861) and 862) and 863) and 864) and 865) and 866) and 867) and 868) and 869) and 870) and 871) and 872) and 873) and 874) and 875) and 876) and 877) and 878) and 879) and 880) and 881) and 882) and 883) and 884) and 885) and 886) and 887) and 888) and 889) and 890) and 891) and 892) and 893) and 894) and 895) and 896) and 897) and 898) and 899) and 900) and 901) and 902) and 903) and 904) and 905) and 906) and 907) and 908) and 909) and 910) and 911) and 912) and 913) and 914) and 915) and 916) and 917) and 918) and 919) and 920) and 921) and 922) and 923) and 924) and 925) and 926) and 927) and 928) and 929) and 930) and 931) and 932) and 933) and 934) and 935) and 936) and 937) and 938) and 939) and 940) and 941) and 942) and 943) and 944) and 945) and 946) and 947) and 948) and 949) and 950) and 951) and 952) and 953) and 954) and 955) and 956) and 957) and 958) and 959) and 960) and 961) and 962) and 963) and 964) and 965) and 966) and 967) and 968) and 969) and 970) and 971) and 972) and 973) and 974) and 975) and 976) and 977) and 978) and 979) and 980) and 981) and 982) and 983) and 984) and 985) and 986) and 987) and 988) and 989) and 990) and 991) and 992) and 993) and 994) and 995) and 996) and 997) and 998) and 999) and 1000) and 1001) and 1002) and 1003) and 1004) and 1005) and 1006) and 1007) and 1008) and 1009) and 1010) and 1011) and 1012) and 1013) and 1014) and 1015) and 1016) and 1017) and 1018) and 1019) and 1020) and 1021) and 1022) and 1023) and 1024) and 1025) and 1026) and 1027) and 1028) and 1029) and 1030) and 1031) and 1032) and 1033) and 1034) and 1035) and 1036) and 1037) and 1038) and 1039) and 1040) and 1041) and 1042) and 1043) and 1044) and 1045) and 1046) and 1047) and 1048) and 1049) and 1050) and 1051) and 1052) and 1053) and 1054) and 1055) and 1056) and 1057) and 1058) and 1059) and 1060) and 1061) and 1062) and 1063) and 1064) and 1065) and 1066) and 1067) and 1068) and 1069) and 1070) and 1071) and 1072) and 1073) and 1074) and 1075) and 1076) and 1077) and 1078) and 1079) and 1080) and 1081) and 1082) and 1083) and 1084) and 1085) and 1086) and 1087) and 1088) and 1089) and 1090) and 1091) and 1092) and 1093) and 1094) and 1095) and 1096) and 1097) and 1098) and 1099) and 1100) and 1101) and 1102) and 1103) and 1104) and 1105) and 1106) and 1107) and 1108) and 1109) and 1110) and 1111) and 1112) and 1113) and 1114) and 1115) and 1116) and 1117) and 1118) and 1119) and 1120) and 1121) and 1122) and 1123) and 1124) and 1125) and 1126) and 1127) and 1128) and 1129) and 1130) and 1131) and 1132) and 1133) and 1134) and 1135) and 1136) and 1137) and 1138) and 1139) and 1140) and 1141) and 1142) and 1143) and 1144) and 1145) and 1146) and 1147) and 1148) and 1149) and 1150) and 1151) and 1152) and 1153) and 1154) and 1155) and 1156) and 1157) and 1158) and 1159) and 1160) and 1161) and 1162) and 1163) and 1164) and 1165) and 1166) and 1167) and 1168) and 1169) and 1170) and 1171) and 1172) and 1173) and 1174) and 1175) and 1176) and 1177) and 1178) and 1179) and 1180) and 1181) and 1182) and 1183) and 1184) and 1185) and 1186) and 1187) and 1188) and 1189) and 1190) and 1191) and 1192) and 1193) and 1194) and 1195) and 1196) and 1197) and 1198) and 1199) and 1200) and 1201) and 1202) and 1203) and 1204) and 1205) and 1206) and 1207) and 1208) and 1209) and 1210) and 1211) and 1212) and 1213) and 1214) and 1215) and 1216) and 1217) and 1218) and 1219) and 1220) and 1221) and 1222) and 1223) and 1224) and 1225) and 1226) and 1227) and 1228) and 1229) and 1230) and 1231) and 1232) and 1233) and 1234) and 1235) and 1236) and 1237) and 1238) and 1239) and 1240) and 1241) and 1242) and 1243) and 1244) and 1245) and 1246) and 1247) and 1248) and 1249) and 1250) and 1251) and 1252) and 1253) and 1254) and 1255) and 1256) and 1257) and 1258) and 1259) and 1260) and 1261) and 1262) and 1263) and 1264) and 1265) and 1266) and 1267) and 1268) and 1269) and 1270) and 1271) and 1272) and 1273) and 1274) and 1275) and 1276) and 1277) and 1278) and 1279) and 1280) and 1281) and 1282) and 1283) and 1284) and 1285) and 1286) and 1287) and 1288) and 1289) and 1290) and 1291) and 1292) and 1293) and 1294) and 1295) and 1296) and 1297) and 1298) and 1299) and 1300) and 1301) and 1302) and 1303) and 1304) and 1305) and 1306) and 1307) and 1308) and 1309) and 1310) and 1311) and 1312) and 1313) and 1314) and 1315) and 1316) and 1317) and 1318) and 1319) and 1320) and 1321) and 1322) and 1323) and 1324) and 1325) and 1326) and 1327) and 1328) and 1329) and 1330) and 1331) and 1332) and 1333) and 1334) and 1335) and 1336) and 1337) and 1338) and 1339) and 1340) and 1341) and 1342) and 1343) and 1344) and 1345) and 1346) and 1347) and 1348) and 1349) and 1350) and 1351) and 1352) and 1353) and 1354) and 1355) and 1356) and 1357) and 1358) and 1359) and 1360) and 1361) and 1362) and 1363) and 1364) and 1365) and 1366) and 1367) and 1368) and 1369) and 1370) and 1371) and 1372) and 1373) and 1374) and 1375) and 1376) and 1377) and 1378) and 1379) and 1380) and 1381) and 1382) and 1383) and 1384) and 1385) and 1386) and 1387) and 1388) and 1389) and 1390) and 1391) and 1392) and 1393) and 1394) and 1395) and 1396) and 1397) and 1398) and 1399) and 1400) and 1401) and 1402) and 1403) and 1404) and 1405) and 1406) and 1407) and 1408) and 1409) and 1410) and 1411) and 1412) and 1413) and 1414) and 1415) and 1416) and 1417) and 1418) and 1419) and 1420) and 1421) and 1422) and 1423) and 1424) and 1425) and 1426) and 1427) and 1428) and 1429) and 1430) and 1431) and 1432) and 1433) and 1434) and 1435) and 1436) and 1437) and 1438) and 1439) and 1440) and 1441) and 1442) and 1443) and 1444) and 1445) and 1446) and 1447) and 1448) and 1449) and 1450) and 1451) and 1452) and 1453) and 1454) and 1455) and 1456) and 1457) and 1458) and 1459) and 1460) and 1461) and 1462) and 1463) and 1464) and 1465) and 1466) and 1467) and 1468) and 1469) and 1470) and 1471) and 1472) and 1473) and 1474) and 1475) and 1476) and 1477) and 1478) and 1479) and 1480) and 1481) and 1482) and 1483) and 1484) and 1485) and 1486) and 1487) and 1488) and 1489) and 1490) and 1491) and 1492) and 1493) and 1494) and 1495) and 1496) and 1497) and 1498) and 1499) and 1500) and 1501) and 1502) and 1503) and 1504) and 1505) and 1506) and 1507) and 1508) and 1509) and 1510) and 1511) and 1512) and 1513) and 1514) and 1515) and 1516) and 1517) and 1518) and 1519) and 1520) and 1521) and 1522) and 1523) and 1524) and 1525) and 1526) and 1527) and 1528) and 1529) and 1530) and 1531) and 1532) and 1533) and 1534) and 1535) and 1536) and 1537) and 1538) and 1539) and 1540) and 1541) and 1542) and 1543) and 1544) and 1545) and 1546) and 1547) and 1548) and 1549) and 1550) and 1551) and 1552) and 1553) and 1554) and 1555) and 1556) and 1557) and 1558) and 1559) and 1560) and 1561) and 1562) and 1563) and 1564) and 1565) and 1566) and 1567) and 1568) and 1569) and 1570) and 1571) and 1572) and 1573) and 1574) and 1575) and 1576) and 1577) and 1578) and 1579) and 1580) and 1581) and 1582) and 1583) and 1584) and 1585) and 1586) and 1587) and 1588) and 1589) and 1590) and 1591) and 1592) and 1593) and 1594) and 1595) and 1596) and 1597) and 1598) and 1599) and 1600) and 1601) and 1602) and 1603) and 1604) and 1605) and 1606) and 1607) and 1608) and 1609) and 1610) and 1611) and 1612) and 1613) and 1614) and 1615) and 1616) and 1617) and 1618) and 1619) and 1620) and 1621) and 1622) and 1623) and 1624) and 1625) and 1626) and 1627) and 1628) and 1629) and 1630) and 1631) and 1632) and 1633) and 1634) and 1635) and 1636) and 1637) and 1638) and 1639) and 1640) and 1641) and 1642) and 1643) and 1644) and 1645) and 1646) and 1647) and 1648) and 1649) and 1650) and 1651) and 1652) and 1653) and 1654) and 1655) and 1656) and 1657) and 1658) and 1659) and 1660) and 1661) and 1662) and 1663) and 1664) and 1665) and 1666) and 1667) and 1668) and 1669) and 1670) and 1671) and 1672) and 1673) and 1674) and 1675) and 1676) and 1677) and 1678) and 1679) and 1680) and 1681) and 1682) and 1683) and 1684) and 1685) and 1686) and 1687) and 1688) and 1689) and 1690) and 1691) and 1692) and 1693) and 1694) and 1695) and 1696) and 1697) and 1698) and 1699) and 1700) and 1701) and 1702) and 1703) and 1704) and 1705) and 1706) and 1707) and 1708) and 1709) and 1710) and 1711) and 1712) and 1713) and 1714) and 1715) and 1716) and 1717) and 1718) and 1719) and 1720) and 1721) and 1722) and 1723) and 1724) and 1725) and 1726) and 1727) and 1728) and 1729) and 1730) and 1731) and 1732) and 1733) and 1734

- 2) Several subrecipients have modified their budgets between activities due to the higher costs required to rehab or redevelop units. This is primarily evidenced with the budget changes for Paul. Furthermore, Paul is locating maintenance and delivery costs which they had not previously contended with, but with HUD's guidance they moved forward on this opportunity.
- 3) Other subrecipient budget changes were required to accommodate slight adjustments. Our low income household percentages adjusted accordingly for each subrecipient and confirmed to meet the requirements of the contract. Changes in unit counts were not experienced in this round of changes.

8-26-10

Enclosed are the Action Plan changes for the month of August. We are happy to report that we have reached 94.6% in NSP program funds obligated. This amount when added to the program income drawn is 97.6% in total obligations. After these changes our low income budget is 33.43% of the total grant amount, with 13.78 percent expended out of the total grant budget, which translates to 4% of the total grant budget.

Most of our subrecipients are nearing or have reached 100% in obligations. This month we have received a significant amount of transactions as we approach the September 20th deadline. Those that have reached 100% are: Minneapolis, St. Paul, Hennepin, Ramsey, Scott, and Carver. If the system does not show them at the 10% mark it is due to the fact that the systems are pending this action plan. Our records show that we are pending three rebids to become obligated and Dakota is awaiting a response on their final obligation which will have a demolition bias well. The following subrecipients in the Greater Minnesota area have reached the 100% mark: Rochester, St. Cloud, Sati, Moniello/Osego, Zimmerman, Faribault. Big Lake has final acquisition in progress, and so does Princeton and Buffalo in their first obligation and Duluth is working with the National Community Stabilization Trust on their final acquisition. Rasey's

## Definitions and Descriptions:

budget still needs another adjustment, for all the adjustments could not be accommodated through this action plan.

Although we have completed 14 budget modifications, we anticipate the need to do one more adjustment to the budgets in early September. Subrecipient budgets modified are St. Paul, Hennepin, Minneapolis, Ramsey, Anoka, Carver, Faribault, St. Cloud, Buffalo, Isanti, Zimmerman, Princeton, and Big Lake.

The Action Plan contains the following changes for this month:

- The shifting of properties to benefit the low income household versus the middle (120%) income household. Some of these shifts are known, while some are still projections for what is expected in the future based on the total development costs and anticipated future price of the home. Several subrecipients such as St. Cloud, Zimmerman, Buffalo, Isanti, and Hennepin have homebuyer driven programs and therefore have been able to confirm sooner whether the benefiting household is low income or middle income household. Other subrecipients such as Duluth, Rochester, and Scott have community land trust properties or rental properties where they can confirm this information sooner as well. The rest of the subrecipients continue to confirm this information at the time the property is re-sold to the homebuyers who receive property closeouts we then face the challenge of shifting funds with a budget that is a 100% or nearing it.

As subrecipients determine the rehab bids on their last properties these may be slightly different than projected which will ultimately have an impact on the budget totals. Shifts necessary to exactly locate the funds under each activity.

As subrecipients get active with the properties in preparation for rehab or redevelopment, some have found that the best option for the neighborhood and their program is to landbank the property. Some have been in certain locations where there is major construction of the light rail or other impeding factors that make it difficult to resell the property right after its rehabilitation. This and other reasons resulting from due diligence work has caused subrecipients to switch the project from its original activity to another more appropriate activity, such as from rehab or from rehab to redevelopment or from demolition to non-demolition-rehabilitation. The budgets are therefore impacted.

September 14, 2010

Enclosed is our latest submission of Action Plan changes. We continue to make progress in our obligations. As of today our percentage obligated is 102% of total grant, including program income drawn. Once again we are submitting budget changes that will accommodate transactions pending submission. Once we receive your approval we will process those transactions immediately. Our low income budget is at 33.4% of the total grant amount, with 14.24% expended from the total grant budget, which translates to 4.5% expended from the total low income budget.

In this Action Plan we amend the budget for six subrecipients. They are: Anoka, Big Lake, Buffalo, Princeton/Ramsey, and Dakota. The changes completed were primarily to address obligations finalized with these subrecipients. We anticipate the need for more Action Plan changes in the future to accommodate adjustments and the shifting of funds from the LH category (benefiting low income households) to the non-LH category (benefiting 120% middle income households) or vice versa as properties are resold in the market.

## Definitions and Descriptions:

benefiting low income households) to the non-LH category (benefiting 120% middle income households) or vice versa as properties are resold in the market. Additionally, the last few dollars obligated could also warrant the need for yet another contract amendment. We don't expect any budget changes caused by the movement of a project from one activity to another. The reason we have seen this before is because a detailed due diligence on the project has driven a different strategy for that project. Exceptions to this could be corrections to posting mistakes, or movements resulting from program income used.

Below is a brief overview of some of the information we are beginning to review, now that we are approaching September 20th. Given the fact that our project and unit count is incorrect on DRGR because of the original instructions received (add the property address to each new activity expended under that property); we are providing an estimate count that we maintain in another data base at the agency.

- Our subrecipients have invested in 466 properties, translated to a count of 510 units.

- The median property purchase price is \$68,000 (sub-recipient acquisition of a homebuyer driven transaction with down payment assistance).

- High of \$238,000 (a multifamily lot of 12 units in Princeton), to be demolished, resold, and redeveloped to a 16 unit multifamily rental.

- Low of \$1

- The median discount is 4%. The average discount is 1% (a 1% higher because of 99.999% discount on properties bought for \$1).

With the DRGR 7.0 release provided last week, Minnesota Housing staff hopes to be able to correct the cumulative property and unit counts across activities.



Thank you for your review of our Action Plan changes this month.

January 24, 2010

Enclosed is our latest submission of Action Plan changes. The changes submitted today will correct budgets to accommodate some of those residual amounts remaining under each activity, further adjust for last obligations posted, accommodate the shifting of funds from the LH category (benefiting low income households) to the non-LH category (benefiting middle income households) or vice versa as priorities were revised in the market, and address minor posting errors. Last, some adjustments to budgets were made because of the displacement of program funds caused by the use of program income. Subrecipients continue to make progress in their grant activities. As of today our percentage obligated is 106% of our total grant, including program income drawn. The total expended is 51% of the grant, not including program income. Expenditures including program income equal 54% percent. Our low income budget is at 33.42% of the total grant amount. In this Action Plan amendment eight budgets were revised. Changes submitted were for the City of Monticello/Otsego, the City of St. Paul, the City of St. Cloud, the City of Duluth, the City of Rochester, Ramsey County, Anoka County, and Scott County. Below is a brief overview of the

## Definitions and Descriptions:

the changes submitted for each subrecipient.

- 1) Anoka County: Some minor adjustments were made to adjust the budgets in accordance with last transactions posted on September 20th. Changes also reflect an increase in the LH budget and a slight increase in the demolition budget.
  - 2) Scott County: Their admin budget was adjusted downward to accommodate one more property. Changes also reflect a shift in funds from the LH budget to the non-LH budget.
  - 3) Ramsey County: The subrecipient has begun revolving their program income and therefore changes in the budget reflect this impact accordingly. Funds show an increase in their LH budget and a decrease in their redevelopment activity.
  - 4) Monticello/Otsego: Changes reflect a slight decrease in their LH budget therefore shifting funds to the non-LH budget.
  - 5) St. Paul: Changes reflect the movement of \$13,100 posted in error under the redevelopment budget and therefore, moved to the B1 Acquisition/Rehab budget.
  - 6) St. Cloud: Changes reflect minor adjustments to several budget activities as a result of the last obligations made before September 20th. All were concentrated in the homebuyer driven activities.
  - 7) Duluth: Changes reflect a slight decrease to the LH budget, required to correctly post their last obligation prior to September 20th.
  - 8) Rochester: The subrecipient has revolved a significant amount of program income and therefore the displacement of program funds has been adjusted accordingly under the activities where it is needed.
- One of the budgets, Washington County, remained unchanged. Our research shows that they have not obligated \$1,687,070. We will need to provide the subrecipient more time to check their records, so we will postpone any action on their budget at this time. With the DRGR 7.0 release staff will begin correcting the cumulative property and unit count numbers across activities. During the last couple months we conducted a re-review of our records so that the numbers we enter in DRGR is clearly reflective of what our property count and unit count is for each subrecipient. We anticipate completing the posting by the end of next month, but we will notify HUD once the corrections are in the DRGR system.

Thank you for your review of our Action Plan changes.

## Low Income Targeting:

Minnesota Housing requires each Subrecipient to expend 25.4% of its Grant Funds and Program Income expenditures to households below 50% AMI.

## Acquisition and Relocation:

July 15, 2013 - Action Plan Modified:

Minnesota Housing sub granted the \$38 million to 21 local units of government. 13 remain active. Subrecipients have earned \$12 million in program income and anticipate approximately \$5 million in program income by the program's closeout. Including program income, the grant's total is currently \$55 million. All activities will continue to be funded in accordance with NSP funding guidelines and the targeting requirements described in this Action Plan.

The plan is amended to include administrative recommendations to be presented to Minnesota Housing's Board of Directors at the June 2013 board meeting. The administrative strategies of this Substantial Amendment to the plan ensure the success of the grant, and improve the closeout timeline. Furthermore, the amended plan describes the methodology used to re-assess the areas of greatest need, and the proposed reallocation of funds and program income among the subrecipients who remain active under the grant.

### ACQUISITIONS AND RELOCATIONS

In accordance with HUD's Closeout Notice issued November 27, 2012, activities under the plan are authorized to continue beyond the original end date of the grant until all grantees have completed all units with NSP program fund investments, and these units have met the National Objective requirement of the plan. To accomplish a timely and successful closeout of the plan Minnesota Housing developed the following administrative strategies:

- 1) Minnesota Housing may reallocate uncommitted/unused program income and program fund balances, first: To provide more funds to subrecipients in need, and second to be revolved in the newly established areas of greatest need. The uncommitted/unused dollars will be recaptured from subrecipients who expended program funds and program income equal to at least 100% of their grant amount.
- 2) New acquisitions made after July 1, 2013 will be located in the newly established areas of greatest need, except for those acquisitions where due diligence was already in progress by the subrecipients within their current target area, prior to July 1.
- 3) Following the original proportionate methodology used in March of 2009, Minnesota Housing will distribute reallocated dollars



in accordance with the proportionate percentages listed below:

- a. Minneapolis 54.5%
  - b. St. Paul 31.2%
  - c. Hennepin 14.3%
  - 4) Subrecipients receiving reallocated program income may retain 10% of this total for administrative expenditures.
  - 5) Minnesota Housing may exchange uncommitted/unused balances of program funds and program income among subrecipients as needed for the success of the grant and to achieve an earlier closeout date.
  - 6) Minneapolis, St. Paul, and Hennepin may keep and reuse current and future program income, including recaptured dollars and income from established revolving loan accounts.
  - 7) Other Subrecipients may return their future program income to Minnesota Housing, including recaptured dollars for the purpose of revolving it back to subrecipients in need or subrecipients located in areas of greatest need.
  - 8) All other flexibilities provided by HUD may apply.
- Minnesota Housing awarded its NSP funds to subre

**Public Comment:**

On May 20, 2013, Minnesota Housing mailed its draft substantial amendment to the 2008 Action Plan to depositories to be made available for public comment, and posted it and a notice of the draft's availability on its website. The notice of the draft's availability was sent to 2,500 stakeholders by "E-News Alert," a Minnesota Housing email publication of items of interest. Official legal notices were published in the Thursday, May 30, 2013 statewide edition of the Minneapolis Star Tribune. Minnesota Housing did not receive public comments on its draft substantial amendment.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$54,536,400.54
<b>Total Budget</b>	\$81,241.90	\$54,236,400.54
<b>Total Obligated</b>	\$157,179.47	\$52,520,699.23
<b>Total Funds Drawdown</b>	\$178,808.75	\$51,198,805.00
<b>Program Funds Drawdown</b>	\$0.00	\$37,042,593.34
<b>Program Income Drawdown</b>	\$178,808.75	\$14,156,211.66
<b>Program Income Received</b>	\$126,395.08	\$15,427,710.18
<b>Total Funds Expended</b>	\$165,903.81	\$51,185,900.06
<b>Match Contributed</b>	\$0.00	\$35,000.00

**Progress Toward Required Numeric Targets**

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$35,000.00
<b>Limit on Public Services</b>	\$5,827,489.35	\$0.00
<b>Limit on Admin/Planning</b>	\$3,884,992.90	\$3,020,044.27
<b>Limit on State Admin</b>	\$0.00	\$3,020,044.27

**Progress Toward Activity Type Targets**

**Progress Toward National Objective Targets**

National Objective	Target	Actual
<b>NSP Only - LH - 25% Set-Aside</b>	\$9,712,482.25	\$20,117,119.89



## Overall Progress Narrative:

The State of Minnesota's Subrecipients with active NSP1 programs continue to progress in their projects. Below are some notable updates for the quarter ending 12/31/16:

The City of Big Lake completed construction on its remaining projects and sold them to income eligible households. Remaining NSP funds have been expended and the City does not intend to start any new projects. Necessary paperwork and reporting is being completed in an effort to move towards grant closeout.

The City of Duluth continues to slowly accrue funds through its revolving loan fund (RLF). Once the RLF accumulates enough funding, the City will develop an additional project.

The City of Minneapolis continues to advance in its Green Homes North Initiative, setting up 22 New Construction projects on vacant landbanked lots from its inventory. Development of the lots is slated to begin in spring 2017, with an anticipated construction period of 4-6 months. In an effort to move towards grant close out, the City has placed priority on completing necessary paperwork and reconciling costs of existing projects.

The City of Princeton submitted an updated disposition plan to Minnesota Housing after learning that their proposed multifamily project was not selected to receive Low Income Housing Tax Credits. The plan outlines proposed NSP activity, including the redevelopment of vacant lots through a partnership with Habitat for Humanity.

The St.Cloud Housing and Redevelopment Authority (HRA) set up an additional project during the past quarter and construction continues on their other two active projects. The HRA has partnered with Habitat for Humanity as a developer for many of its projects and has experienced great success. Funds will be intermittently expended throughout the construction process.

The City of Saint Paul solicited bids and proposals for the development of two lots from its inventory, through a Request for Proposal (RFP) Process. The RFP has closed and proposals are being evaluated; the City continues to assess its next steps. The development of three New Construction projects continues through a partnership with Habitat for Humanity.

Dakota County continues to strategize its next steps in the development of its remaining three landbanked lots. The County will submit an updated disposition plan to Minnesota Housing next quarter.

Hennepin County completed three projects and sold them income eligible households. Costs for these projects are being reconciled before final draws can be made. The County has obligated all of its remaining funds on existing projects and is considering requesting additional NSP funding from Minnesota Housing.

Ramsey County completed its active projects, sold them to income eligible households and expended remaining NSP funds. The County is working on competing necessary paperwork and reporting in an effort to move towards grant closeout.

This concludes the State of Minnesota's NSP1 report for the quarter ending 12/31/2016.

# Project Summary

## Project #, Project Title

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Anoka, Anoka County	\$0.00	\$5,571,913.30	\$2,838,449.64
Buffalo, City of Buffalo	\$0.00	\$450,207.66	\$374,822.00
Carver County, Carver County	\$0.00	\$1,021,612.14	\$728,532.00
City of Big Lake, City of Big Lake	\$0.00	\$1,839,339.91	\$1,214,170.86
City of Minneapolis, City of Minneapolis	\$0.00	\$10,464,800.59	\$7,792,117.27
City of Minneapolis - Revolving Fund, City of Minneapolis -	\$0.00	\$0.00	\$0.00
City of Princeton, City of Princeton	\$0.00	\$1,090,242.07	\$733,064.89
Dakota, Dakota County	\$0.00	\$1,176,771.75	\$999,802.63
Duluth, City of Duluth	\$0.00	\$1,527,500.00	\$1,527,500.00
Duluth-Contract for Deed, Duluth-Contract for Deed	\$0.00	\$533,238.79	\$457,500.00
Elk River, City of Elk River	\$0.00	\$266,134.99	\$168,370.52
Faribault, City of Faribault	\$0.00	\$1,341,539.19	\$770,862.78
Hennepin, Hennepin County	\$0.00	\$6,060,434.18	\$3,538,035.58
Hennepin - Richfield, Hennepin - Richfield	\$0.00	\$1,540,037.34	\$851,885.43
Isanti, City of Isanti	\$0.00	\$552,855.00	\$552,855.00
Minnesota Housing, Minnesota Housing	\$0.00	\$500,000.00	\$500,000.00
Montgomery, City of Montgomery	\$0.00	\$398,184.23	\$385,000.00
Monticello/Otsego, Monticello/Otsego	\$0.00	\$404,840.50	\$380,873.00
Ramsey, Ramsey County	\$0.00	\$2,810,420.25	\$1,378,753.00
Rochester, City of Rochester	\$0.00	\$4,499,564.50	\$1,984,999.00
Scott, Scott County	\$0.00	\$1,079,084.83	\$1,034,988.00
St. Cloud HRA, St. Cloud HRA	\$0.00	\$2,222,652.65	\$1,880,229.48
St. Paul, City of St. Paul	\$0.00	\$8,594,871.32	\$6,286,288.23
St. Paul - Revolving Fund, St. Paul - Revolving Fund	\$0.00	\$0.00	\$0.00
Washington Cnty, Washington County	\$0.00	\$294,509.62	\$290,434.03
Zimmerman, City of Zimmerman	\$0.00	\$373,060.00	\$373,060.00



## Activities

**Project # / Title:** City of Big Lake / City of Big Lake

**Grantee Activity Number:** B1. Acq Rehab CD Zip - Big Lake

**Activity Title:** B1. Acq Rehab CD Zip - Big Lake

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

City of Big Lake

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Big Lake

**Activity Status:**

Under Way

**Project Title:**

City of Big Lake

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Big Lake1

Overall	Oct 1 thru Dec 31, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$614,824.45
<b>Total Budget</b>	\$0.00	\$614,824.45
<b>Total Obligated</b>	\$0.00	\$614,824.45
<b>Total Funds Drawdown</b>	\$0.00	\$614,824.45
<b>Program Funds Drawdown</b>	\$0.00	\$338,906.01
<b>Program Income Drawdown</b>	\$0.00	\$275,918.44
<b>Program Income Received</b>	\$0.00	\$233,952.65
<b>Total Funds Expended</b>	\$0.00	\$614,824.45
City of Big Lake1	\$0.00	\$614,824.45
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab city driven activities. October amendment moved the funds from this activity to allow the redevelopment activity which was more in demand for the subrecipients target area. Unit count was adjusted accordingly. December amendment reverses some funds back into acq rehab from redevelopment based on transactions already in the pipeline. Property count increased by one. March contract amendment increases the budget under this activity and reduces the redevelopment budget and demolition budget. Units remain the same. Low income percentage is adjusted to 26.05%. June 2015 amendment shifts funds to redev cd zip lh & acq rehab cd zip. Aug 2015 amendment shifts funds from acq rehab to redevelopment zip.

The Minnesota Housing Board approved a reallocation of NSP funds to be granted to the City of Big Lake, at the March 25th board meeting. Big Lake's funds were increased by \$273,844.86, resulting in a new budget totaling \$1,214,520.86. The budgets under each activity were revised to accommodate the subrecipient's program. Unit numbers were adjusted accordingly reflecting the increase. September amendment shifts funds to redevelopment and down payment assistance. June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Feb 2013 amendment shifts funds to acq rehab. Aug amendment adds funds to admin and acq rehab



activities. Dec amendment shifted funds to acq rehab lh activity. Feb 2015 amendment shifts funds to Redevelopment activity. Nov 15 amendment shifts funds to Redevelopment CD Zip. 02/16 amendment shifts funds from acq rehab to redevelopment. June 2016 amendment shifts funds from redevelopment cd zip to acq rehab cd zip.

**Location Description:**

High need zip code locations.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	2	5/5

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	2	5/5

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	2	0/0	1/1	5/5	20.00
# Owner Households	0	0	2	0/0	1/1	5/5	20.00

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** E. Redevelopment CD Zip - Big Lake

**Activity Title:** E. Redevelopment CD Zip - Big Lake

**Activity Category:**

Construction of new housing

**Activity Status:**

Under Way

**Project Number:**

City of Big Lake

**Project Title:**

City of Big Lake

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2016

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Big Lake1

**Program Income Account:**

Big Lake

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$413,694.89
<b>Total Budget</b>	\$0.00	\$413,694.89
<b>Total Obligated</b>	\$21,000.00	\$413,344.89
<b>Total Funds Drawdown</b>	\$21,000.00	\$413,344.89
<b>Program Funds Drawdown</b>	\$0.00	\$247,065.67
<b>Program Income Drawdown</b>	\$21,000.00	\$166,279.22
<b>Program Income Received</b>	\$0.00	\$269.61
<b>Total Funds Expended</b>	\$21,000.00	\$413,344.89
City of Big Lake1	\$21,000.00	\$413,344.89
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The subrecipient's contract is amended in October to accommodate this NSP eligible use - Redevelopment, activity E, for the redevelopment of vacant homes. The environment review was updated as well. December amendment reverses some funds back to acq rehab for properties already in process. Therefore the property count decreased to 3. March contract amendment decreased funds under this activity by \$30,000 to move it to the Acq Rehab 120% household activity.

Dec 2014 budget amendment shifts funds from LH activities to non-LH activities.

The Minnesota Housing Board approved a reallocation of NSP funds to be granted to the City of Big Lake, at the March 25th board meeting. Big Lake's funds were increased by \$273,844.86, resulting in a new budget totaling \$1,214,520.86. The budgets under each activity were revised to accommodate the subrecipient's program. Unit numbers were adjusted accordingly reflecting the increase. September amendment shifts funds to redevelopment and down payment assistance.

June 13, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Feb 2013 amendment shifts funds to acq rehab. Feb 2015 amendment shifts funds to Redevelopment activity. June 2015 amendment shifts funds to redev cd zip lh & acq rehab cd zip. Aug 2015 amendment shifts funds from acq rehab to redevelopment zip. Nov 15 amendment shifts funds to Redevelopment CD Zip. Feb 2016 amendment shifts funds from acq rehab to redevelopment activity. June 2016 amendment shifts funds to acq rehab cd zip.

**Location Description:**

Properties will be located in the high need zip code areas of Big Lake and identified in subrecipient's contract map.



## Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		4/4	
# of Singlefamily Units	1		4/4	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	1	0/0	0/0	4/4	0.00
# Owner Households	0	0	1	0/0	0/0	4/4	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Project # / Title: Duluth-Contract for Deed / Duluth-Contract for Deed**

**Grantee Activity Number: B1. Acq Rehab CD CFD Cnty LH- Duluth**

**Activity Title: B1. Acq Rehab CD CFD Cnty LH- Duluth**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Duluth-Contract for Deed

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Duluth-Contract for Deed

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Duluth



<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$350,238.79
<b>Total Budget</b>	\$0.00	\$350,238.79
<b>Total Obligated</b>	\$0.00	\$274,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$274,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$274,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$3,040.55	\$110,053.11
<b>Total Funds Expended</b>	\$0.00	\$274,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Funds to be used for City driven acquisition rehab activities for homeownership purposes. Funds to be used to house individuals or families with income at 50% AMI or below.

The Minnesota Housing Board approved a reallocation of NSP funds to be granted to the City of Duluth, at the March 25th board meeting. Duluth's funds were increased by \$385,000, resulting in a new budget totaling \$1,985,000. The budgets under each activity were revised to accommodate the subrecipient's program. Unit numbers were adjusted accordingly reflecting the increase. December adjustment shifts funds from low income to 120% DPA.

June 2012 amendment due to overall reduction in the total anticipated program income amounts.

June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. June 2014 amendment shifts funds between Acq Rehab CD CFD and LH category. Feb 2016 amendmend increases acq rehab CFD City LH category due to increased program income.

### Location Description:

High Need County locations.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
<b># of Households</b>	0	0	0	2/2	0/0	2/2	100.00
<b># Owner Households</b>	0	0	0	2/2	0/0	2/2	100.00



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: Hennepin / Hennepin County

**Grantee Activity Number:** B1. Acq Rehab CD Zip- Hennepin

**Activity Title:** B1. Acq Rehab CD Zip- Hennepin

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Hennepin

**Projected Start Date:**

09/29/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Hennepin

**Activity Status:**

Under Way

**Project Title:**

Hennepin County

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

### Overall

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2016**

**To Date**

**Total Budget**

N/A

\$2,679,609.22

**Total Obligated**

\$0.00

\$2,679,609.22

**Total Funds Drawdown**

\$105,719.61

\$2,586,565.52

**Program Funds Drawdown**

\$144,903.81

\$2,357,424.81

**Program Income Drawdown**

\$0.00

\$1,043,530.80

**Program Income Received**

\$144,903.81

\$1,313,894.01

**Total Funds Expended**

\$123,354.53

\$1,878,937.18

Hennepin County1

\$144,903.81

\$2,357,424.81

**Match Contributed**

\$0.00

\$0.00

### Activity Description:



Acquisition rehabilitation activities City or developer driven for homeownership purposes. January contract amendment increases funds under acq rehab budgets increasing units from 8 to 10 for 120% category. June contract amendment shifts funds to LH categories and redevelopment. August contract amendment shifts funds to redevelopment and low income. 03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. 3/13/2013: Modified projected property count and units from 15 to 18. April 2013 amendment shifts funds to Acq Rehab CD Zip LH. Oct 2013 amendment shifts funds between activities and adjusts for decreased program income. June 2014 amendment shifts funds from acq rehab to acq rehab lh. June 2015 amendment increases funds due to increased program income. 09/15 amendment shifts funds to admin expenses. 03/16 amendment shifts funds to admin.

**Location Description:**

High need zip code pool.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	3	22/25

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	3	22/25
# of Singlefamily Units	3	22/25

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	3	0/0	3/3	22/25	13.64
# Owner Households	0	0	3	0/0	3/3	22/25	13.64

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Project # / Title: Hennepin - Richfield / Hennepin - Richfield**

**Grantee Activity Number: B1. Acq Rehab CD Cnty- Hennepin Richfield**  
**Activity Title: B1. Acq Rehab CD Cnty- Hennepin Richfield**

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 Hennepin - Richfield

**Project Title:**  
 Hennepin - Richfield

**Projected Start Date:**  
 09/29/2008

**Projected End Date:**  
 06/30/2016

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Hennepin County1

**Program Income Account:**  
 Hennepin - Richfield

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$891,632.64
<b>Total Budget</b>	\$25,000.00	\$891,632.64
<b>Total Obligated</b>	\$84,500.00	\$888,817.07
<b>Total Funds Drawdown</b>	\$0.00	\$796,817.07
<b>Program Funds Drawdown</b>	\$0.00	\$489,042.12
<b>Program Income Drawdown</b>	\$0.00	\$307,774.95
<b>Program Income Received</b>	\$0.00	\$593,336.34
<b>Total Funds Expended</b>	\$0.00	\$796,817.07
Hennepin County1	\$0.00	\$796,817.07
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds are to be used to perform acquisition rehab activities city or developer driven for homeownership purposes. January contract amendment increases acq rehab activity budgets and increases units to 4. June contract amendment shifts funds to LH categories and redevelopment. 03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Oct 2013 amendment shifts funds to the Acq Rehab CD County-Hennepin activity. June 2014 amendment increases amounts in CD categories due to program income adjustments. Sept 2014 amendment shifts funds to Acq Rehab LH category. Dec 2014 amendment shifts funds from LH category. June 2015 amendment increases funds due to increased program income. December 2016 amendment due to increased program income

**Location Description:**

High Need County eligible areas.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	1	5/5

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	1	5/5

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	1	0/0	2/2	5/5	40.00
# Owner Households	0	1	1	0/0	2/2	5/5	40.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** St. Cloud HRA / St. Cloud HRA

**Grantee Activity Number:** A. Financing Mechanism BD Cnty - St. Cloud  
**Activity Title:** A. Financing Mechanism BD Cnty - St. Cloud

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

St. Cloud HRA

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

**Activity Status:**

Under Way

**Project Title:**

St. Cloud HRA

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Cloud HRA



<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$639,544.54
<b>Total Budget</b>	\$34,005.27	\$639,544.54
<b>Total Obligated</b>	(\$62,596.58)	\$441,621.45
<b>Total Funds Drawdown</b>	\$0.00	\$441,621.45
<b>Program Funds Drawdown</b>	\$0.00	\$431,621.45
<b>Program Income Drawdown</b>	\$0.00	\$10,000.00
<b>Program Income Received</b>	\$0.00	\$175,172.14
<b>Total Funds Expended</b>	\$0.00	\$441,621.45
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for down payment assistance and closing costs on buyer driven activities for homeownership purposes. March contract amendment shifts funds between activities, primarily redistributing the budgets under the financing mechanism activities. The budget under this activity is increased by \$64,990.00. Unit count adjusted accordingly to market need. June amendment shifts funds among CRV categories. August amendment shifts funds to rehab activities. December budget amendment shifts funds between all budget categories. March 2011 amendment shifts funds to Fin Mech BD Cty activity. Oct 2011 amendment shifts funds from acq rehab cd cty fund.

May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Sept 2012 amendment adjusts for increased program income.

03/13/2013: Corrected projected property and unit count from 31 to 32. May 2013 budget adds funds due to program income. Dec 2013 budget amendment adds funds due to program income. March 2015 amendment adjusts for program income. Aug 2015 amendment increases fin mech due to increased program income. June 2016 amendment increases Fin Mech BD Cty and admin budget due to increased program income. Dec 2016 amendment shifts funds from acq rehab to fin mech, acq rehab lh and admin.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/32
# of Singlefamily Units	0	32/32

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	20/32	32/32	62.50
# Owner Households	0	0	0	0/0	20/32	32/32	62.50



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** B1. Acq Rehab CD Cnty - St. Cloud

**Activity Title:** B1. Acq Rehab CD Cnty - St. Cloud

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

St. Cloud HRA

**Project Title:**

St. Cloud HRA

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2016

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

St. Cloud HRA

**Program Income Account:**

St Cloud

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$98,116.17
<b>Total Budget</b>	(\$47,559.48)	\$98,116.17
<b>Total Obligated</b>	(\$47,559.48)	\$98,116.17
<b>Total Funds Drawdown</b>	(\$47,559.48)	\$98,116.17
<b>Program Funds Drawdown</b>	(\$47,559.48)	\$98,116.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$47,559.48)	\$98,116.17
St. Cloud HRA	(\$47,559.48)	\$98,116.17
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab city driven activities for the purpose of homeownership. December amendment increases this budget for acq rehab in the amount of \$137,343.00. The budget in demolition was adjusted to accomodate this change. March contract amendment shifts funds between activities, redistributing the budgets under the financing mechanism activities and lowering the demolition budget to increase the acq rehab activities. The budget under this activity is increased by \$138,000. Unit count is proportionate to market need. After all adjustments are made the low income household percentagDecember budget amendment shifts funds between all budget categories.e is adjusted to 36.23%. August amendment shifts funds to rehab and demo activities. March 2011 amendment shifts funds to Fin Mech BD Cty activity. Oct 2011 amendment shifts funds to fin mech bd cty. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Sept 2012 amendment adjusts for increased program income. Oct 2012 amendment adjusts for decreased program income. 3/13/2013: Modified property count and unit count from 4 to 3. Dec 2013 budget amendment adds funds due to program income. June 2014 amendment shifts funds to lh category. Dec 2016 amendment shifts funds from acq rehab to acq rehab lh.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** B1. Acq Rehab CD LH Cnty- St. Cloud

**Activity Title:** B1. Acq Rehab CD LH Cnty- St. Cloud

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

St. Cloud HRA

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

St Cloud

**Activity Status:**

Under Way

**Project Title:**

St. Cloud HRA

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Cloud HRA

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$641,980.26
<b>Total Budget</b>	\$69,022.81	\$641,980.26
<b>Total Obligated</b>	\$69,022.81	\$641,980.26
<b>Total Funds Drawdown</b>	\$69,022.81	\$641,980.26
<b>Program Funds Drawdown</b>	\$57,211.95	\$630,169.40
<b>Program Income Drawdown</b>	\$11,810.86	\$11,810.86
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$57,211.95	\$630,169.40
St. Cloud HRA	\$57,211.95	\$630,169.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab city driven activities to house individuals and families with incomes at 50% AMI or below. August amendment shifts funds to rehab and demo activities. March 2011 amendment shifts funds to Fin Mech BD Cty activity and acq rehab cd lh county.

May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Sept 2012 amendment adjusts for increased program income. Oct 2012 amendment adjusts for decreased program income.

3/13/2013: Modified projected property and unit count from 4 to 5. June 2014 amendment shifts funds to lh category. Dec 2016 amendment shifts funds from acq rehab to fin mech, acq rehab lh and admin.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/8	
# ELI Households (0-30% AMI)	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/8	
# of Singlefamily Units	0		5/8	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/8	0/0	5/8	100.00
# Owner Households	0	0	0	5/8	0/0	5/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** D. Demolition Cnty - St. Cloud

**Activity Title:** D. Demolition Cnty - St. Cloud

**Activity Category:**

Clearance and Demolition

**Project Number:**

St. Cloud HRA

**Projected Start Date:**

09/29/2008

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

St Cloud

**Activity Status:**

Under Way

**Project Title:**

St. Cloud HRA

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Cloud HRA

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$58,764.12
<b>Total Budget</b>	\$0.00	\$58,764.12
<b>Total Obligated</b>	(\$9,652.47)	\$49,111.65
<b>Total Funds Drawdown</b>	(\$9,652.47)	\$49,111.65
<b>Program Funds Drawdown</b>	(\$9,652.47)	\$49,111.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$9,652.47)	\$49,111.65
St. Cloud HRA	(\$9,652.47)	\$49,111.65
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for demolition purposes of blighted properties. December amendment transfers funds out of demolition to be used for acquisition rehab under eligible use B. Acquisition funds were budgeted by mistake under this activity. March contract amendment shifts funds between activities, redistributing the budgets under the financing mechanism activities and reducing the demolition budget by \$138,000 to increase the acq rehab budget. Unit count is proportionate to market need. After all adjustments are made the low income household percentage is adjusted to 36.23%. August amendment shifts funds to rehab activities. December budget amendment shifts funds between all budget categories. March 2011 amendment shifts funds to Fin Mech BD Cty activity.

May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** F. Admin Costs - St. Cloud

**Activity Title:** F. Admin Costs - St. Cloud

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

St. Cloud HRA

**Project Title:**

St. Cloud HRA

**Projected Start Date:**

09/29/2008

**Projected End Date:**

06/30/2016

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

St. Cloud HRA

**Program Income Account:**

St Cloud

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$135,375.34
<b>Total Budget</b>	\$773.30	\$135,375.34
<b>Total Obligated</b>	(\$3,254.42)	\$130,347.62
<b>Total Funds Drawdown</b>	\$1,094.08	\$125,258.42
<b>Program Funds Drawdown</b>	\$0.00	\$113,577.10
<b>Program Income Drawdown</b>	\$1,094.08	\$11,681.32
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$124,164.34
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for administration costs purposes. 8% of total grant funds will be used to cover administration costs. May 2013 budget adds funds due to program income. Dec 2013 budget amendment adds funds due to program income. June 2016 amendment increases Fin Mech BD Cty and admin budget due to increased program income. Dec 2016 amendment shifts funds from acq rehab to fin mech, acq rehab lh and admin.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

