

# Grantee: Minnesota

## Grant: B-08-DN-27-0001

### October 1, 2020 thru December 31, 2020

---

<b>Grant Number:</b> B-08-DN-27-0001	<b>Obligation Date:</b> 03/20/2009	<b>Award Date:</b> 03/20/2009
<b>Grantee Name:</b> Minnesota	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$38,849,929.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$38,849,929.00	<b>Estimated PI/RL Funds:</b> \$16,446,910.31	
<b>Total Budget:</b> \$55,296,839.31		

## Disasters:

### Declaration Number

NSP

## Narratives

### Areas of Greatest Need:

Introduction Title III of Division B of the Housing and Economic Recovery Act of 2008 (hereinafter "HERA") provides emergency assistance to states and localities for the redevelopment of abandoned and foreclosed homes. The program is known as the Neighborhood Stabilization Program (NSP1). The focus of this program is the purchase, management and resale of foreclosed and abandoned properties for the purpose of stabilizing neighborhoods. Unless HERA provides otherwise, grants must comply with Community Development Block Grant (CDBG) requirements. Minnesota Housing was named the grantee for the State of Minnesota NSP1 funds in the amount of \$38.8 million on September 2008, and sub granted the \$ 38 million to 21 local units of government. Minnesota Housing will undertake an evaluation of the uses and outcomes achieved with NSP funding. The funding agreement requires subrecipients to provide progress updates to assist Minnesota Housing in its quarterly evaluation efforts. AREAS OF GREATEST NEED Overview: HERA requires that grantees that receive NSP funding give priority emphasis and consideration to those metropolitan areas, metropolitan cities, urban areas, rural areas, low-and moderate-income, and other areas with the greatest need, including those: with the greatest percentage of home foreclosures with the highest percentage of homes financed by a subprime mortgage related loan; and Identified by the State or unit of general local government as likely to face a significant rise in the rate of home foreclosures Newly Established Areas of Greatest Need In March 2013, Minnesota Housing re-examined the areas of greatest need to determine the best use of NSP funds in years to come. The examination was based on the HERA requirements of the grant and included here is the added methodology: There are 54 zip codes that intersect the original NSP1 target areas that are current administrators and have not already completed NSP1 activities. These zip codes are evaluated and ranked in two steps. First, zip codes are evaluated based on foreclosure need. Second, the high need foreclosure zip codes are prioritized by lower incomes and older housing stock. Step 1. Evaluation of Foreclosure Need Areas are evaluated for foreclosure need using the following three criteria and ranked by the sum of points: Area is presently a high need foreclosure zip code 1 Point-The zip code's overall foreclosure index (based on each zip code's rate of loans in delinquency, foreclosure or REO status) is above 150 or 1½ times the average foreclosure rate in the state. Note: Greater Minnesota zip codes are benchmarked to an overall Greater Minnesota rate, rather than a statewide rate. The data was from December 2012, which was the most current. Area has an increasing foreclosure problem since peak of the foreclosure crisis in late 2007 1 Point-The zip code experienced at least a 30% increase in foreclosures during the five year period December 2007- December 2012. Area has experienced substantial home price declines since the housing market peak 2 Points-Areas in the top 10% of zip codes or cities for price declines are defined as significant price decline areas. Zip codes had at least a 56% decline in the foreclosure market (lender-owned sales); or zip codes or cities/townships had at least a 40% decline in the traditional market (excluding lender-owned and short sales). OR 1 Point-

### Areas of Greatest Need:

Areas in the top 20% of zip codes or cities for price declines and not defined as "significant price decline" areas are defined as high price decline areas. Zip codes had at least a 52% decline in the foreclosure market; or zip codes or cities/townships had at least a 37.2% decline in the traditional market Step 2. Additional Prioritization Based on Household Income and Age of Housing The high need foreclosure zip codes (scoring 2 or 3 points) are further evaluated to prioritize areas most likely to need pub

### Distribution and and Uses of Funds:

Minnesota Housing has three goals for the NSP funding:

- 1) To maximize the revitalization and stabilization impact on neighborhoods;
- 2) To complement and coordinate with other federal, state and local investment in the targeted neighborhoods;
- 3) To preserve affordable housing opportunities in the targeted neighborhoods.



Funding Decisions for awarding the NSP1 grant funds in March of 2009

Funding was sub granted based on the extent to which an eligible applicant demonstrated that:

- The funding request was part of a comprehensive plan or strategy to stabilize a neighborhood(s) or blocks including efforts to improve living conditions, preserve affordable housing opportunities, stabilize home values, address public safety, school performance, job creation and other economic development need;
- It was feasible to use the requested funding within the required timeframe;
- The applicant was maximizing opportunities to leverage other resources, both private and public; and
- The identified outcomes were achievable.

Priority was given to applications that targeted areas within one-quarter mile of existing or planned transit routes and that promoted economic diversity within the targeted areas.

#### Eligible Applicants

Local units of government experienced in administering CDBG funding are eligible applicants. Local units of government include cities, HRAs, EDAs, CDAs, PHAs and counties. Only local units of government operating in the zip codes or counties identified as areas of greatest need may apply for funds. For cities within NSP entitlement counties, (Anoka, Dakota, and Hennepin, with the exception of the city of Minneapolis), the entitlement county is the eligible applicant. For local units of government within the NSP entitlement cities, (Minneapolis and St. Paul), the entitlement city is the eligible applicant. Local units of government who have contracted with other entities to administer CDBG funds and do not have direct experience administering CDBG funds must contract with an experienced CDBG administrator to administer the NSP funds. Minnesota Housing will sub grant NSP funds to eligible applicants. The subrecipients may accept applications to undertake eligible activities and/or may directly undertake eligible activities. Subrecipients are encouraged to work with experienced housing developers and property management companies and other local units of government in developing their application for state NSP funds.

#### Eligible Uses and Activities

HERA established five eligible uses of NSP funds:

- 1) Financing mechanisms for purchase and redevelopment of foreclosed upon homes and residential properties;
- 2) Purchase and rehabilitation of homes and residential properties that have been abandoned or foreclosed upon, in order to sell, rent or redevelop the homes and properties;
- 3) Land banking for homes that have been foreclosed upon;
- 4) Demolition of blighted structures;
- 5) Redevelopment of demolished or vacant properties.

#### Restrictions of Redevelopment of Commercial Properties

NSP funding through Minnesota Housing may only be used for redevelopment of commercial properties if the properties' new use will be as residential structures serving households at or below 120% AMI. Minnes

### Distribution and and Uses of Funds:

ota Housing's NSP funds may not be used to pay for the installation of non-housing facilities.

#### Restrictions on Demolition

NSP funding through Minnesota Housing may be used for demolition of blighted residential structures only if the structures will be replaced with housing. Demolition must be part of a plan for redevelopment of the targeted neighborhoods.

### Definitions and Descriptions:

Definition of "blighted structure" in context of state or local law.

Minnesota will allocate its funds to subrecipients in several local government jurisdictions. Though the State of Minnesota does not have a definition of "blighted structure," Minnesota Housing has modified the State's definition of "blighted area" to apply to structures. The State of Minnesota's definition of "blighted area," as modified to define a "blighted structure," follows:

**Blighted Structure:** Blighted structure is one which, by reason of dilapidation, obsolescence, overcrowding, faulty arrangement or design, lack of ventilation, light, and sanitary facilities, excessive land coverage, deleterious land use, or obsolete layout, or any combination of these or other factors, is detrimental to the safety, health, morals, or welfare of the community.

Subrecipients may use either the local jurisdiction's definition of "blighted structure" or Minnesota Housing's definition, and will designate which definition they will use in their application for funding to Minnesota Housing.

2) Definition of "affordable rents."

Minnesota Housing will adopt the definition of affordable rents that is contained in 24 CFR §92.252(a), minus utility allowances where tenants pay utilities. This definition is consistent with the continued affordability requirements of the same section that Minnesota will adopt for the NSP program.

3) Continued affordability for NSP assisted housing.

Subrecipients will be required to include in their loan documents the affordability requirements of 24 CFR §92.252(a), (c), (e) and (f), and §92.254. Affordability requirements for rental properties will be specified in the loan and/or mortgage documents, and a deed restriction or covenant similar to the HOME program. Mortgages and deed restrictions or covenants will be recorded against the property and become part of the public record.

Affordability of owner-occupied housing will be enforced by either recapture or resale restrictions. Each subrecipient will design its own recapture or resale provisions, which will be applied uniformly within their program. NSP may fund rehabilitation of units that are being purchased by individuals, or are being rehabilitated by a legal entity that will sell the property to a homebuyer. Although NSP may not always finance both the purchase and rehabilitation, Minnesota Housing will consider these activities to fall under the affordability requirements of §92.254(a) "Acquisition with or without rehabilitation." To meet the requirements of the NSP statute and Notice, rehabilitation funding must be provided simultaneously with the purchase financing.

Forms implementing continued affordability must be reviewed by Minnesota Housing before being implemented.

### Public Comment:

On May 20, 2013, Minnesota Housing mailed its draft substantial amendment to the 2008 Action Plan to depositories to be made available for public comment, and posted it and a notice of the draft's availability on its website. The notice of the draft's availability was sent to 2,500 stakeholders by "E-News Alert," a Minnesota Housing email publication of items of interest. Official legal notices were published in the Thursday, May 30, 2013 statewide edition of the Minneapolis Star Tribune. Minnesota Housing did not receive public comments on its draft substantial amendment.



**Low Income Targeting:**

At least \$9,712,483 of the grant funds administered by Minnesota Housing and 25% of program income will be used to house individuals and families with incomes not exceeding 50% of area median income (AMI). Activities funded with NSP funds must benefit households with incomes at or below 120% AMI (low, moderate and middle income households). Each subrecipient must use at least 25.4% of its funding award to house individuals and families with incomes at or below 50% AMI.

**Acquisition and Relocation:**

In accordance with HUD’s Closeout Notice issued November 27, 2012, activities under the plan are authorized to continue beyond the original end date of the grant until all grantees have completed all units with NSP program fund investments, and these units have met the National Objective requirement of the plan. To accomplish a timely and successful closeout of the plan Minnesota Housing developed the following administrative strategies:

- 1) Minnesota Housing may reallocate uncommitted/unused program income and program fund balances, first: To provide more funds to subrecipients in need, and second to be revolved in the newly established areas of greatest need. The uncommitted/unused dollars will be recaptured from subrecipients who expended program funds and program income equal to at least 100% of their grant amount.
- 2) New acquisitions made after July 1, 2013 will be located in the newly established areas of greatest need, except for those acquisitions where due diligence was already in progress by the subrecipients within their current target area, prior to July 1.
- 3) Subrecipients receiving reallocated program income may retain 10% of this total for administrative expenditures.
- 4) Minnesota Housing may exchange uncommitted/unused balances of program funds and program income among subrecipients as needed for the success of the grant and to achieve an earlier closeout date.
- 5) Other Subrecipients may return their future program income to Minnesota Housing, including recaptured dollars for the purpose of revolving it back to subrecipients in need or subrecipients located in areas of greatest need.
- 6) All other flexibilities provided by HUD may apply.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$314,532.73	\$55,331,369.31
<b>Total Budget</b>	\$314,532.73	\$55,296,369.31
<b>Total Obligated</b>	\$429,399.46	\$54,844,614.59
<b>Total Funds Drawdown</b>	\$0.00	\$53,317,084.79
<b>Program Funds Drawdown</b>	\$0.00	\$37,950,890.82
<b>Program Income Drawdown</b>	\$0.00	\$15,366,193.97
<b>Program Income Received</b>	\$887.69	\$16,144,725.19
<b>Total Funds Expended</b>	\$0.00	\$52,567,109.28
<b>HUD Identified Most Impacted and Distressed</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 35,000.00
Match Funds	\$ 0.00	\$ 35,000.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Funds Expended**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Anoka County	\$ 0.00	\$ 5,571,443.30
City of Minneapolis	\$ 0.00	\$ 9,286,049.07
City of Montgomery	\$ 0.00	\$ 398,184.23
City of Monticello/Otsego	\$ 0.00	\$ 404,840.50
City of Princeton	\$ 0.00	\$ 1,096,242.07
City of Rochester	\$ 0.00	\$ 4,499,564.50
City of St. Paul1	\$ 0.00	\$ 8,219,357.25
City of Zimmerman	\$ 0.00	\$ 373,060.00
Dakota County1	\$ 0.00	\$ 1,069,677.94
Hennepin County1	\$ 0.00	\$ 7,705,124.82
Minnesota Housing	\$ 0.00	\$ 500,000.00
Carver County	\$ 0.00	\$ 1,011,612.14
Ramsey County1	\$ 0.00	\$ 2,810,420.25



Scott County	\$ 0.00	\$ 1,079,084.83
St. Cloud HRA	\$ 0.00	\$ 2,240,621.15
Washington County	\$ 0.00	\$ 290,434.03
City of Big Lake <sup>1</sup>	\$ 0.00	\$ 1,838,989.91
City of Buffalo	\$ 0.00	\$ 403,818.38
City of Duluth	\$ 0.00	\$ 1,985,000.00
City of Elk River	\$ 0.00	\$ 266,134.99
City of Fairbault	\$ 0.00	\$ 900,905.75
City of Faribault	\$ 0.00	\$ 63,689.17
City of Isanti	\$ 0.00	\$ 552,855.00

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>	.00%		0%
<b>Minimum Non Federal Match</b>	\$ .00		\$35,000.00
<b>Limit on Public Services</b>	\$5,827,489.35		NA
<b>Limit on Admin/Planning</b>	\$3,884,992.90		\$3,059,798.39
<b>Limit on Admin</b>	\$ .00		\$3,059,798.39
<b>Most Impacted and Distressed</b>	\$ .00		\$ .00
<b>Progress towards LH25 Requirement</b>	\$13,824,209.83		\$20,177,727.61

## Overall Progress Narrative:

The State of Minnesota's Subrecipients with active NSP1 programs continue to progress in their projects. Below are some notable updates for the quarter ending 12/31/2020

The City of Duluth has one active project remaining. Upon construction completion, the home will be sold to a low income household. After the project is sold, the City will work on closing out its NSP grant with Minnesota Housing.

The City of Minneapolis has seven projects under construction in the redevelopment activity, and recently sold several newly completed single-family projects to income eligible households. Upon completion of all active projects, the City will work on closing out its NSP grant with Minnesota Housing.

The City of Princeton broke ground on its final NSP project in mid-October of 2020. Construction of the 16-unit multifamily project has been completed and the units are nearly all occupied by income eligible tenants. After all units have been occupied, the city will work to close out its NSP grant with Minnesota Housing.

The City of St. Cloud HRA has a total of four active acquisition rehabilitation projects, with one additional project slated to begin construction late 2020. Four of the single family homes are being developed with Habitat for Humanity and will be sold to households at or below 50% area median income. The final project will be a single family rental unit that the HRA will own and manage within its rental portfolio. When all projects are completed, the HRA will work on closing out its NSP grant with Minnesota Housing.

The City of St. Paul has a total of five active projects remaining in its NSP portfolio. After all of the projects have been completed and sold, the City will work on closing out its NSP grant with Minnesota Housing.

Dakota County has one remaining project that is undeveloped and currently in land bank status. The property will be developed in partnership with Habitat for Humanity. Upon project completion, Dakota County will work on closing out its NSP grant with Minnesota Housing.

This concludes the State of Minnesota's NSP1 report for the quarter ending 12/31/2020.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Anoka, Anoka County	\$0.00	\$5,571,913.30	\$2,838,449.64
Buffalo, City of Buffalo	\$0.00	\$450,207.66	\$374,822.00
Carver County, Carver County	\$0.00	\$1,021,612.14	\$735,000.00
City of Big Lake, City of Big Lake	\$0.00	\$1,839,339.91	\$1,214,170.86
City of Minneapolis, City of Minneapolis	\$0.00	\$10,591,088.54	\$8,183,727.35
City of Minneapolis - Revolving Fund, City of Minneapolis -	\$0.00	\$0.00	\$0.00
City of Princeton, City of Princeton	\$0.00	\$1,096,242.07	\$796,254.00
Dakota, Dakota County	\$0.00	\$1,321,703.02	\$999,802.63
Duluth, City of Duluth	\$0.00	\$1,527,500.00	\$1,527,500.00
Duluth-Contract for Deed, Duluth-Contract for Deed (RLF)	\$0.00	\$599,153.54	\$457,500.00
Elk River, City of Elk River	\$0.00	\$266,134.99	\$168,370.52
Faribault, City of Faribault	\$0.00	\$964,594.92	\$770,862.78
Hennepin, Hennepin County	\$0.00	\$6,236,348.67	\$3,874,164.79
Hennepin - Richfield, Hennepin - Richfield	\$0.00	\$1,539,122.85	\$945,786.51
Isanti, City of Isanti	\$0.00	\$552,855.00	\$552,855.00
Minnesota Housing, Minnesota Housing	\$0.00	\$500,000.00	\$500,000.00
Montgomery, City of Montgomery	\$0.00	\$398,184.23	\$385,000.00
Monticello/Otsego, Monticello/Otsego	\$0.00	\$428,808.00	\$380,873.00
Ramsey, Ramsey County	\$0.00	\$2,810,420.25	\$1,378,753.00
Rochester, City of Rochester	\$0.00	\$4,499,564.50	\$1,984,999.00
Scott, Scott County	\$0.00	\$1,123,181.66	\$1,034,988.00
St. Cloud HRA, St. Cloud HRA	\$0.00	\$2,622,784.16	\$1,880,229.48
St. Paul, City of St. Paul	\$0.00	\$8,736,574.61	\$6,303,288.23
St. Paul - Revolving Fund, St. Paul - Revolving Fund (RLF)	\$0.00	\$0.00	\$0.00
Washington Cnty, Washington County	\$0.00	\$294,509.62	\$290,434.03
Zimmerman, City of Zimmerman	\$0.00	\$373,060.00	\$373,060.00

## Activities

**Project # / Anoka / Anoka County**



**Grantee Activity Number:** B1. Acq Rehab CD Zip- Anoka

**Activity Title:** B1. Acq Rehab CD Zip - Anoka

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Anoka

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( Household )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Anoka

**Activity Status:**

Under Way

**Project Title:**

Anoka County

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Anoka County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,592,852.35
<b>Total Budget</b>	\$0.00	\$3,592,852.35
<b>Total Obligated</b>	\$0.00	\$3,592,852.35
<b>Total Funds Drawdown</b>	\$0.00	\$3,592,852.35
<b>Program Funds Drawdown</b>	\$0.00	\$1,631,621.90
<b>Program Income Drawdown</b>	\$0.00	\$1,961,230.45
<b>Program Income Received</b>	(\$99,876.59)	\$2,570,690.11
<b>Total Funds Expended</b>	\$0.00	\$3,592,852.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used for City Driven acquisition rehab activities for homeownership purposes. The Minnesota Housing Board approved a reallocation of NSP funds to be granted to the Anoka County, at the March 25th board meeting. Anoka County's funds were increased by \$1,000,000, resulting in a new budget totaling \$3,506,643. The budgets under each activity were revised to accommodate the subrecipient's program. Unit numbers were adjusted accordingly reflecting the increase. August amendment shifts funds to Acq Rehab CD Zip activity. Units increased to 19. January amendment shifts funds from acq rehab cd-zip to cd-lh zip and demolition. Oct 2011 amendment shifts funds to acq rehab cd lh zip and demolition. Dec 2011 amendment adds funds for anticipated program income. June 13, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. 3/13/2013: Modified property and unit count from 15 to 24. Further defined households as owners of Single Family units. Oct 2013 amendment adjusts activities for decreased program income. May 2014 amendment adjusts for decreased program income. July 2014 budget adjusts for increased program income. Apr 2015 amendment shifts funds from acq rehab to low income and admin activities. June 2015 amendment shifts funds between acq rehab and ach rehab lh. Aug 2015 amendment decreases budgets due to decreased program income.

**Location Description:**

High Need Zip code locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	21/21

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/21
# of Singlefamily Units	0	21/21

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	9/9	21/21	42.86
# Owner Households	0	0	0	0/0	9/9	21/21	42.86

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

**Project # / City of Big Lake / City of Big Lake**



<b>Grantee Activity Number:</b>	<b>B1. Acq Rehab CD LH Zip - Big Lake</b>
<b>Activity Title:</b>	<b>B1. Acq Rehab CD LH Zip - Big Lake</b>

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
City of Big Lake

**Projected Start Date:**  
09/29/2008

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Program Income Account:**  
Big Lake

**Activity Status:**  
Under Way

**Project Title:**  
City of Big Lake

**Projected End Date:**  
06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Big Lake1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$617,686.37
<b>Total Budget</b>	\$0.00	\$617,686.37
<b>Total Obligated</b>	\$0.00	\$617,686.37
<b>Total Funds Drawdown</b>	\$0.00	\$617,686.37
<b>Program Funds Drawdown</b>	\$0.00	\$435,917.51
<b>Program Income Drawdown</b>	\$0.00	\$181,768.86
<b>Program Income Received</b>	\$887.63	\$403,718.51
<b>Total Funds Expended</b>	\$0.00	\$617,686.37
City of Big Lake1	\$0.00	\$617,686.37
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab activities city driven, to house individuals and families with incomes at 50% AMI or less. October amendment adjusted the count on units based on what is more realistic for this activity in their target market. March contract amendment increased this budget activity just slightly. The percentage benefiting low income households increased to \$26.05% for Big Lake's award. Unit count remained the same.

The Minnesota Housing Board approved a reallocation of NSP funds to be granted to the City of Big Lake, at the March 25th board meeting. Big Lake's funds were increased by \$273,844.86, resulting in a new budget totaling \$1,214,520.86. The budgets under each activity were revised to accommodate the subrecipient's program. Unit numbers were adjusted accordingly reflecting the increase. September amendment shifts funds to lh accounts.

June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Feb 2013 amendment shifts funds to acq rehab. Aug amendment adds funds to admin and acq rehab activities. Dec amendment shifted funds to acq rehab lh activity.

Dec 2014 budget amendment shifts funds from LH activities to non-LH activities. Feb 2015 amendment shifts funds to Redevelopment activity.

**Location Description:**

High need zip code locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Owner Households	0	0	0	4/4	0/0	4/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



<b>Grantee Activity Number:</b>	<b>B1. Acq Rehab CD Zip - Big Lake</b>
<b>Activity Title:</b>	<b>B1. Acq Rehab CD Zip - Big Lake</b>

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
City of Big Lake

**Project Title:**  
City of Big Lake

**Projected Start Date:**  
09/29/2008

**Projected End Date:**  
06/30/2020

**Benefit Type:**  
Direct ( Household )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Big Lake1

**Program Income Account:**  
Big Lake

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$614,824.45
<b>Total Budget</b>	\$0.00	\$614,824.45
<b>Total Obligated</b>	\$0.00	\$614,824.45
<b>Total Funds Drawdown</b>	\$0.00	\$614,824.45
<b>Program Funds Drawdown</b>	\$0.00	\$338,906.01
<b>Program Income Drawdown</b>	\$0.00	\$275,918.44
<b>Program Income Received</b>	(\$15,117.44)	\$218,835.21
<b>Total Funds Expended</b>	\$0.00	\$614,824.45
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab city driven activities. October amendment moved the funds from this activity to allow the redevelopment activity which was more in demand for the subrecipients target area. Unit count was adjusted accordingly. December amendment reverses some funds back into acq rehab from redevelopment based on transactions already in the pipeline. Property count increased by one. March contract amendment increases the budget under this activity and reduces the redevelopment budget and demolition budget. Units remain the same. Low income percentage is adjusted to 26.05%. June 2015 amendment shifts funds to redev cd zip lh & acq rehab cd zip. Aug 2015 amendment shifts funds from acq rehab to redevelopment zip.

The Minnesota Housing Board approved a reallocation of NSP funds to be granted to the City of Big Lake, at the March 25th board meeting. Big Lake's funds were increased by \$273,844.86, resulting in a new budget totaling \$1,214,520.86. The budgets under each activity were revised to accommodate the subrecipient's program. Unit numbers were adjusted accordingly reflecting the increase. September amendment shifts funds to redevelopment and down payment assistance. June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Feb 2013 amendment shifts funds to acq rehab. Aug amendment adds funds to admin and acq rehab activities. Dec amendment shifted funds to acq rehab lh activity. Feb 2015 amendment shifts funds to Redevelopment activity. Nov 15 amendment shifts funds to Redevelopment CD Zip. 02/16 amendment shifts funds from acq rehab to redevelopment. June 2016 amendment shifts funds from redevelopment cd zip to acq rehab cd zip.

**Location Description:**

High need zip code locations.



**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	5/5

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	5/5

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	5/5	20.00
# Owner Households	0	0	0	0/0	1/1	5/5	20.00

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

**Project # / City of Minneapolis / City of Minneapolis**



<b>Grantee Activity Number:</b>	<b>B1. Acq Rehab CD Cnty - Minneapolis</b>
<b>Activity Title:</b>	<b>B1. Acq Rehab CD Cnty - Minneapolis</b>

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
City of Minneapolis

**Project Title:**  
City of Minneapolis

**Projected Start Date:**  
09/28/2008

**Projected End Date:**  
06/29/2020

**Benefit Type:**  
Direct ( Household )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Minneapolis

**Program Income Account:**  
Minneapolis

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,251,213.20
<b>Total Budget</b>	\$50,000.00	\$1,251,213.20
<b>Total Obligated</b>	\$50,000.00	\$1,251,213.20
<b>Total Funds Drawdown</b>	\$0.00	\$1,201,213.20
<b>Program Funds Drawdown</b>	\$0.00	\$838,686.46
<b>Program Income Drawdown</b>	\$0.00	\$362,526.74
<b>Program Income Received</b>	\$0.00	\$672,475.71
<b>Total Funds Expended</b>	\$0.00	\$1,201,213.20
City of Minneapolis	\$0.00	\$1,201,213.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab City driven activities. Oct contract amendment increased the funds in this activity. May contract amendment shifts funds to various activities, and decreases acq rehab cd county activity. Units decreased by 14. August amendment shifts funds between activities. 3/12 contract amendment shifts anticipated program income funds to acq rehab cd county and redevelopment activities. 8/12 contract amendment shifts funds to Acq Rehab Rental Zip. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Sept 2012 amendment shifts funds between funds and adds for anticipated program income. Feb 2013 amendment increases budget due to increased program income funds received from general account (due to a Carver County return of funds) March 2014 budget amendment due to adjusted program income expectations. Sept 2014 amendment reallocates among categories. Oct 2014 budget adjustments shifts funds between categories. March 2015 budget adjustment shifts funds between acq rehab and redevelopment. Sept 2015 amendment increases acq rehab due to increased program income. Oct 2015 amendment shifts funds to Acq Rehab CD LH Zip. July 2016 amendment due to increased program income; funds tfrd to acq rehab cd zip. March 2017 amendment shifts funds between activities. Sept 2020 amendment shifts funds from demo zip to acq rehab and redev zip

**Location Description:**

High need county locations.



## Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	10/10	10.00
# Owner Households	0	0	0	0/0	1/1	10/10	10.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Grantee Activity Number:** B1. Acq Rehab CD CRV LH Zip- Minneapolis  
**Activity Title:** B1. Acq Rehab CD CRV LH Zip- Minneapolis

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 City of Minneapolis

**Project Title:**  
 City of Minneapolis

**Projected Start Date:**  
 09/28/2008

**Projected End Date:**  
 06/29/2020

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Minneapolis

**Program Income Account:**  
 Minneapolis

Overall	Oct 1 thru Dec 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$756,606.96
<b>Total Budget</b>	(\$4,200.00)	\$756,606.96
<b>Total Obligated</b>	\$0.00	\$756,606.96
<b>Total Funds Drawdown</b>	\$0.00	\$756,606.96
<b>Program Funds Drawdown</b>	\$0.00	\$701,238.02
<b>Program Income Drawdown</b>	\$0.00	\$55,368.94
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$756,606.96
City of Minneapolis	\$0.00	\$756,606.96
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for acquisition rehab activities conducted by CRV developer to house individuals and families at 50% AMI or less.

January contract amendment increased acq rehab cd crv lh zip budget. Units remained the same. May contract amendment decreased acq rehab cd crv lh zip budget. Units decreased by one. August amendment shifts funds between activities. April 2013 amendment shifts funds to LH activities.

May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Feb 2013 amendment increases budget due to increased program income funds received from general account (due to a Carver County return of funds) June 2014 amendment shifts funds between activities due to revised program income.

Sept 2014 amendment reallocates among categories. March 2017 amendment shifts funds between activities. Sept 2018 amendment adds funds due to program income.

**Location Description:**

High need zip code areas.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/7
# ELI Households (0-30% AMI)	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/7	0/0	7/7	100.00
# Owner Households	0	0	0	7/7	0/0	7/7	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



<b>Grantee Activity Number:</b>	<b>C. Land Banking Zip - Minneapolis</b>
<b>Activity Title:</b>	<b>C. Land Banking Zip - Minneapolis</b>

**Activity Type:**  
Land Banking - Acquisition (NSP Only)

**Project Number:**  
City of Minneapolis

**Projected Start Date:**  
09/28/2008

**Benefit Type:**  
Area ( )

**National Objective:**  
NSP Only - LMMI

**Program Income Account:**  
Minneapolis

**Activity Status:**  
Under Way

**Project Title:**  
City of Minneapolis

**Projected End Date:**  
06/29/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Minneapolis

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$699,753.29
<b>Total Budget</b>	\$19,995.94	\$699,753.29
<b>Total Obligated</b>	\$19,995.94	\$699,753.29
<b>Total Funds Drawdown</b>	\$0.00	\$636,478.55
<b>Program Funds Drawdown</b>	\$0.00	\$571,545.36
<b>Program Income Drawdown</b>	\$0.00	\$64,933.19
<b>Program Income Received</b>	\$0.00	\$313,238.29
<b>Total Funds Expended</b>	\$0.00	\$679,757.35
City of Minneapolis	\$0.00	\$679,757.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for land banking activities in the high need zip code areas. January contract amendment reduces land banking activity to increase redevelopment high need budget. Units were decreased to 45. March contract amendment shifts budget funds through various activities, primarily decreasing acq rehab and landbanking funds to add the demolition activity to their program. Funds decreased under this activity by \$456,000.00. Low income household percentage decreased from 41.89% to 25.65%. Unit count here remained the same. May contract amendment shifts funds to various activities, and decreases land banking. Units increased by three. August amendment shifts funds between activities. 3/12 contract amendment shifts anticipated program income funds to acq rehab cd county and redevelopment activities. 8/12 contract amendment shifts funds to Acq Rehab Rental Zip. Sept 2012 amendment shifts funds between funds and adds for anticipated program income. Feb 2013 amendment increases budget due to increased program income funds received from general account (due to a Carver County return of funds) 3/13/2013: Modified land banking projected count from 48 to 47. March 2014 budget amendment due to adjusted program income expectations. Sept 2014 amendment reallocates among categories. March 2017 amendment shifts funds between activities. June 2017 amendment increases land banking due to increased program income. Sept 2017 amendment adjusts Land Banking due to decreased program income and shifts some funds to Redevelopment. Jan 2018 amendment shifts funds to redevelopment. Sept 2019 amendment shifts funds from land banl to redev

**Location Description:**

High need Zip code locations.

## Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	47/47

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	48/48

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

<b>Grantee Activity Number:</b>	<b>D. Demolition CD Zip - Minneapolis</b>
<b>Activity Title:</b>	<b>D. Demolition CD Zip - Minneapolis</b>

**Activity Type:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
City of Minneapolis

**Project Title:**  
City of Minneapolis

**Projected Start Date:**  
09/28/2008

**Projected End Date:**  
06/29/2020

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Minneapolis

**Program Income Account:**  
Minneapolis

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$295,386.95
<b>Total Budget</b>	(\$343,142.99)	\$295,386.95
<b>Total Obligated</b>	(\$343,142.99)	\$295,386.95
<b>Total Funds Drawdown</b>	\$0.00	\$284,945.49
<b>Program Funds Drawdown</b>	\$0.00	\$283,877.32
<b>Program Income Drawdown</b>	\$0.00	\$1,068.17
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$638,529.94
City of Minneapolis	\$0.00	\$638,529.94
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Minneapolis is adding the demolition activity to their NSP program. March contract amendment shifts budget funds through various activities, primarily decreasing acq rehab and landbanking funds to add the demolition activity to their program. Funds added under this new activity in the amount of \$1,122,000.00. Low income household percentage adjusted to 25.65%. Unit count is anticipated to be 66. May contract amendment shifts funds between various activities, and most added to rental activities. Demolition CD Zip decreased. Units decreased to 48. August amendment shifts funds between activities. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Feb 2013 amendment increases budget due to increased program income funds received from general account (due to a Carver County return of funds) March 2017 amendment shifts funds between activities. Jan 2018 amendment shifts funds to redevelopment.

**Location Description:**

Funds for demolition will be used in the high need zip code areas.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	
# of buildings (non-residential)	0		0/0	
# of public facilities	0		0/0	
# of Businesses	0		0/0	
# of Non-business	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



**Grantee Activity Number:** E. Redevelopment Zip - Minneapolis

**Activity Title:** E. Redevelopment Zip - Minneapolis

**Activity Type:**

Construction of new housing

**Project Number:**

City of Minneapolis

**Projected Start Date:**

09/28/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Minneapolis

**Activity Status:**

Under Way

**Project Title:**

City of Minneapolis

**Projected End Date:**

06/29/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Minneapolis

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,816,869.62
<b>Total Budget</b>	\$255,851.55	\$2,816,869.62
<b>Total Obligated</b>	\$475,326.45	\$2,816,869.62
<b>Total Funds Drawdown</b>	\$0.00	\$2,311,998.59
<b>Program Funds Drawdown</b>	\$0.00	\$1,536,809.34
<b>Program Income Drawdown</b>	\$0.00	\$775,189.25
<b>Program Income Received</b>	\$0.00	\$467,704.06
<b>Total Funds Expended</b>	\$0.00	\$1,238,683.10
City of Minneapolis	\$0.00	\$1,238,683.10
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

January contract amendment adds this activity for the redevelopment of residential properties. Contract does not include properties in this category for meeting of the low income threshold requirement under NSP. Units were reduced to 11. March contract amendment shifts budget funds through various activities, primarily decreasing acq rehab and landbanking funds to add the demolition activity to their program. Funds decreased under this activity by \$241,000.00. Low income household percentage adjusted to 25.65%. Unit count remains at 11. May contract amendment shifts funds between various activities, and decreased redevelopment zip. Units decreased by 7. August amendment shifts funds between activities. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Sept 2012 amendment shifts funds between funds and adds for anticipated program income. Feb 2013 amendment increases budget due to increased program income funds received from general account (due to a Carver County return of funds) 3/13/2013: Modified projected property count and unit count from 3 to 4. April 13 amendment adjusts Redevelopment Zip activity. April 2013 amendment shifts funds from Redev Zip to Redev LH Zip. March 2014 budget amendment due to adjusted program income expectations. June 2014 amendment shifts funds between activities due to revised program income. Sept 2014 amendment reallocates among categories. March 2015 budget adjustment shifts funds between acq rehab and redevelopment. July 2016 amendment due to increased program income. March 2017 amendment shifts funds between activities. Sept 2017 amendment shifts funds from Land Banking to Redevelopment. Dec 2017 amendment adds funds to redevelopment due to program income. Mar 2018 amendment adds funds to Redevelopment. June 2018 amendment adds funds to Redevelopment Zip due to program income. Sept 2018 amendment adds funds due to program income. Mar 2019 amendment adds funds due to program income. Sept 2019 amendment shifts funds from land bank to redev. Sept 2020 amendment shifts funds from demo zip to redevelopment zip.



### Location Description:

January contract amendment adds this activity in the high need target area.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	4/4	50.00
# Owner Households	0	0	0	0/0	2/2	4/4	50.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Project # / Faribault / City of Faribault**



<b>Grantee Activity Number:</b>	<b>B1. Acq Rehab CD Cnty- Faribault</b>
<b>Activity Title:</b>	<b>B1. Acq Rehab CD Cnty- Fairbault</b>

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
Faribault

**Projected Start Date:**  
09/29/2008

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LMMI

**Program Income Account:**  
Faribault

**Activity Status:**  
Under Way

**Project Title:**  
City of Faribault

**Projected End Date:**  
06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Fairbault

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$343,640.57
<b>Total Budget</b>	\$0.00	\$343,640.57
<b>Total Obligated</b>	\$0.00	\$343,640.57
<b>Total Funds Drawdown</b>	\$0.00	\$343,640.57
<b>Program Funds Drawdown</b>	\$0.00	\$225,923.65
<b>Program Income Drawdown</b>	\$0.00	\$117,716.92
<b>Program Income Received</b>	(\$21,115.70)	\$89,407.75
<b>Total Funds Expended</b>	\$0.00	\$343,640.57
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used for acquisition rehabilitation City driven activities for homeownership purposes. July 2010 amendment transfers funds to LH category. Units remain the same. Dec 2011 amendment adds funds for anticipated program income. 03/12 amendment transfers funds to LH category. 10/13 amendment shifts funds to LH category. 08/15 amendment adjusts for decreased program income.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Project # / Hennepin / Hennepin County**



**Grantee Activity Number:** A. Financing Mechanism BD Cnty - Hennepin

**Activity Title:** A. Financing Mechanism BD Cnty - Hennepin

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

Hennepin

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Hennepin

**Activity Status:**

Under Way

**Project Title:**

Hennepin County

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$39,840.00
<b>Total Budget</b>	\$0.00	\$39,840.00
<b>Total Obligated</b>	\$0.00	\$39,840.00
<b>Total Funds Drawdown</b>	\$0.00	\$39,840.00
<b>Program Funds Drawdown</b>	\$0.00	\$39,840.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$39,840.00
Hennepin County1	\$0.00	\$39,840.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used for down payment assistance programs for buyer driven activities for homeownership purposes. January amendment to decrease funds in financing mech activity to increase in acq rehab activity. This results in a change to number of units to two. June contract amendment shifts funds to LH categories and redevelopment.  
May 22, 2012: Corrected Projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

High need County locations are eligible.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



**Grantee Activity Number:** A. Financing Mechanism BD LH Zip - Hennepin

**Activity Title:** A. Financing Mechanism BD LH Zip - Hennepin

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

Hennepin

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

Hennepin

**Activity Status:**

Under Way

**Project Title:**

Hennepin County

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$128,616.00
<b>Total Budget</b>	\$0.00	\$128,616.00
<b>Total Obligated</b>	\$0.00	\$128,616.00
<b>Total Funds Drawdown</b>	\$0.00	\$128,616.00
<b>Program Funds Drawdown</b>	\$0.00	\$128,616.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$128,616.00
Hennepin County1	\$0.00	\$128,616.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

June contract amendment shifts funds to LH categories and redevelopment.  
May 22, 2012: Corrected Projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

High need zip code location

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/6



# of Singlefamily Units

0

6/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/6	0/0	6/6	100.00
# Owner Households	0	0	0	6/6	0/0	6/6	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



**Grantee Activity Number:** A. Financing Mechanism BD Zip - Hennepin

**Activity Title:** A. Financing Mechanism BD Zip - Hennepin

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

Hennepin

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Hennepin

**Activity Status:**

Under Way

**Project Title:**

Hennepin County

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$82,488.00
<b>Total Budget</b>	\$0.00	\$82,488.00
<b>Total Obligated</b>	\$0.00	\$82,488.00
<b>Total Funds Drawdown</b>	\$0.00	\$82,488.00
<b>Program Funds Drawdown</b>	\$0.00	\$82,488.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$82,488.00
Hennepin County1	\$0.00	\$82,488.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds are to be used to assist with down payment for buyer driven transactions. January budget amendment decreases funds in this activity to increase acq rehab budget. This results in a decrease in units to 25. June contract amendment shifts funds to LH categories and redevelopment. August contract amendment shifts funds to redevelopment and low income. May 22, 2012: Corrected Projected property, unit, and household count. Original projections were entered in error

**Location Description:**

High need zip code locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	6/6	33.33
# Owner Households	0	0	0	0/0	2/2	6/6	33.33

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



<b>Grantee Activity Number:</b>	<b>B1. Acq Rehab CD LH Zip- Hennepin</b>
<b>Activity Title:</b>	<b>B1. Acq Rehab CD LH ZIP- Hennepin County</b>

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
Hennepin

**Projected Start Date:**  
09/29/2008

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Program Income Account:**  
Hennepin

**Activity Status:**  
Under Way

**Project Title:**  
Hennepin County

**Projected End Date:**  
06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Hennepin County1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,770,224.88
<b>Total Budget</b>	\$0.00	\$1,770,224.88
<b>Total Obligated</b>	\$0.00	\$1,770,224.88
<b>Total Funds Drawdown</b>	\$0.00	\$1,770,224.88
<b>Program Funds Drawdown</b>	\$0.00	\$1,407,244.40
<b>Program Income Drawdown</b>	\$0.00	\$362,980.48
<b>Program Income Received</b>	\$0.00	\$225,000.00
<b>Total Funds Expended</b>	\$0.00	\$1,770,224.88
Hennepin County1	\$0.00	\$1,770,224.88
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

25.41% of funds will be used for households at 50% of AMI or below, for acquisition rehab city/developer driven. January contract amendment increases funds under acq rehab activity and increasing units to 5. June contract amendment shifts funds to LH categories and redevelopment. August contract amendment shifts funds to redevelopment and low income. 03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip.

May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

3/13/2013: Modified projected property count and unit count from 7 to 9. April 2013 amendment shifts funds to Acq Rehab CD Zip LH. Oct 2013 amendment shifts funds between activities and adjusts for decreased program income. June 2015 amendment increases funds due to increased program income. 09/15 amendment shifts funds to admin expenses.

**Location Description:**

Location of high need zip codes and high need county areas targeted.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	15/15

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/15
# of Singlefamily Units	0	15/15

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/15	0/0	15/15	100.00
# Owner Households	0	0	0	15/15	0/0	15/15	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

**Grantee Activity Number:** B1. Acq Rehab CD Zip- Hennepin

**Activity Title:** B1. Acq Rehab CD Zip- Hennepin

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Hennepin

**Projected Start Date:**

09/29/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Hennepin

**Activity Status:**

Under Way

**Project Title:**

Hennepin County

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

Overall	Oct 1 thru Dec 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,871,735.00
<b>Total Budget</b>	\$0.00	\$2,871,735.00
<b>Total Obligated</b>	\$0.00	\$2,806,388.30
<b>Total Funds Drawdown</b>	\$0.00	\$2,801,388.30
<b>Program Funds Drawdown</b>	\$0.00	\$1,379,660.01
<b>Program Income Drawdown</b>	\$0.00	\$1,421,728.29
<b>Program Income Received</b>	\$0.00	\$1,878,937.18
<b>Total Funds Expended</b>	\$0.00	\$2,801,388.30
Hennepin County1	\$0.00	\$2,801,388.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition rehabilitation activities City or developer driven for homeownership purposes. January contract amendment increases funds under acq rehab budgets increasing units from 8 to 10 for 120% category. June contract amendment shifts funds to LH categories and redevelopment. August contract amendment shifts funds to redevelopment and low income. 03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. 3/13/2013: Modified projected property count and units from 15 to 18. April 2013 amendment shifts funds to Acq Rehab CD Zip LH. Oct 2013 amendment shifts funds between activities and adjusts for decreased program income. June 2014 amendment shifts funds from acq rehab to acq rehab lh. June 2015 amendment increases funds due to increased program income. 09/15 amendment shifts funds to admin expenses. 03/16 amendment shifts funds to admin. March 2017 amendment increases acq rehab cd zip due to program income. June 2017 amendment shifts funds from admin adn acq rehab cty to acq rehab cd zip.

**Location Description:**

High need zip code pool.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	24/27

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	24/27
# of Singlefamily Units	0	24/27

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/3	24/27	12.50
# Owner Households	0	0	0	0/0	3/3	24/27	12.50

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

<b>Grantee Activity Number:</b>	<b>E. Redevelopment Zip - Hennepin</b>
<b>Activity Title:</b>	<b>E. Redevelopment Zip - Hennepin</b>

**Activity Type:**  
Construction of new housing

**Activity Status:**  
Under Way

**Project Number:**  
Hennepin

**Project Title:**  
Hennepin County

**Projected Start Date:**  
09/29/2008

**Projected End Date:**  
06/30/2020

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
Hennepin County1

**Program Income Account:**  
Hennepin

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$390,700.45
<b>Total Budget</b>	\$0.00	\$390,700.45
<b>Total Obligated</b>	\$0.00	\$390,700.45
<b>Total Funds Drawdown</b>	\$0.00	\$390,700.45
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$390,700.45
<b>Program Income Received</b>	\$0.00	\$187,900.00
<b>Total Funds Expended</b>	\$0.00	\$390,700.45
Hennepin County1	\$0.00	\$390,700.45
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

June contract amendment shifts funds to LH categories and redevelopment. August contract amendment shifts funds to redevelopment and low income. 03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip. May 22, 2012: Corrected Projected property, unit, and household count. Original Projections were entered in error. Oct 2013 amendment shifts funds between activities and adjusts for decreased program income.

**Location Description:**

High need target area

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Sites re-used</b>	0	2/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Activity Supporting Documents:** None

**Project # / Hennepin - Richfield / Hennepin - Richfield**



**Grantee Activity Number:** B1. Acq Rehab CD Cnty- Hennepin Richfield

**Activity Title:** B1. Acq Rehab CD Cnty- Hennepin Richfield

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Hennepin - Richfield

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Hennepin - Richfield

**Activity Status:**

Under Way

**Project Title:**

Hennepin - Richfield

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$890,718.15
<b>Total Budget</b>	\$0.00	\$890,718.15
<b>Total Obligated</b>	\$0.00	\$890,718.15
<b>Total Funds Drawdown</b>	\$0.00	\$890,718.15
<b>Program Funds Drawdown</b>	\$0.00	\$582,943.20
<b>Program Income Drawdown</b>	\$0.00	\$307,774.95
<b>Program Income Received</b>	(\$6,190.41)	\$587,145.93
<b>Total Funds Expended</b>	\$0.00	\$890,718.15
Hennepin County1	\$0.00	\$890,718.15
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds are to be used to perform acquisition rehab activities city or developer driven for homeownership purposes. January contract amendment increases acq rehab activity budgets and increases units to 4. June contract amendment shifts funds to LH categories and redevelopment. 03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Oct 2013 amendment shifts funds to the Acq Rehab CD County-Hennepin activity. June 2014 amendment increases amounts in CD categories due to program income adjustments. Sept 2014 amendment shifts funds to Acq Rehab LH category. Dec 2014 amendment shifts funds from LH category. June 2015 amendment increases funds due to increased program income. December 2016 amendment due to increased program income. June 2017 amendment adjusts Acq Rehab CD County category.

**Location Description:**

High Need County eligible areas.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	5/5

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	5/5

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	5/5	40.00
# Owner Households	0	0	0	0/0	2/2	5/5	40.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Activity Supporting Documents:** None

**Grantee Activity Number:** B1. Acq Rehab CD LH Cnty - Hennepin Richfield

**Activity Title:** B1. Acq Rehab CD LH Cnty - Hennepin Richfield

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Hennepin - Richfield

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

Hennepin - Richfield

**Activity Status:**

Under Way

**Project Title:**

Hennepin - Richfield

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hennepin County1

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$648,404.70
<b>Total Budget</b>	\$0.00	\$648,404.70
<b>Total Obligated</b>	\$0.00	\$648,404.70
<b>Total Funds Drawdown</b>	\$0.00	\$648,404.70
<b>Program Funds Drawdown</b>	\$0.00	\$362,843.31
<b>Program Income Drawdown</b>	\$0.00	\$285,561.39
<b>Program Income Received</b>	\$0.00	\$6,190.41
<b>Total Funds Expended</b>	\$0.00	\$648,404.70
Hennepin County1	\$0.00	\$648,404.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition rehab activities that are city driven and intended to house individuals and families at 50% of AMI or below. 25.41% of total grant funds are targeted for low income families.

January amendment slightly decreases acq rehab lh county dollars by \$34. June contract amendment shifts funds to LH categories and redevelopment.

03/12 amendment increases activities for anticipated program income. 06/12 amendment shifts funds to acq rehab zip and redevelopment zip.

May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

3/13/2013: Modified projected property count and unit count from 3 to 2. Oct 2013 amendment shifts funds to the Acq Rehab CD County-Hennepin activity. Sept 2014 amendment shifts funds to Acq Rehab LH category. Dec 2014 amendment shifts funds from LH to CD Cty category.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

**Project # / Isanti / City of Isanti**



<b>Grantee Activity Number:</b>	<b>A. Financing Mechanism BD Zip - Isanti</b>
<b>Activity Title:</b>	<b>A. Financing Mechanism BD Zip - Isanti</b>

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
Isanti

**Projected Start Date:**  
09/29/2008

**Benefit Type:**  
Direct ( Household )

**National Objective:**  
NSP Only - LMMI

**Program Income Account:**  
Isanti

**Activity Status:**  
Under Way

**Project Title:**  
City of Isanti

**Projected End Date:**  
06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Isanti

Overall	Oct 1 thru Dec 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$140,335.00
<b>Total Budget</b>	\$0.00	\$140,335.00
<b>Total Obligated</b>	\$0.00	\$140,335.00
<b>Total Funds Drawdown</b>	\$0.00	\$140,335.00
<b>Program Funds Drawdown</b>	\$0.00	\$140,335.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	(\$672.23)	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$140,335.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used for downpayment assistance on buyer driven activities for the purchase of foreclosed upon homes for homeownership purposes. December amendments shifts budget funds from the 120% AMI category to the 50% AMI. Budget decreased \$64,500 under this activity. June amendment shifts funds from rehab to down payment assistance. No adjustment to unit count. August amendment shifts funds slightly between activities. June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

High need zip code 55040.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	10/10

# of Singlefamily Units

0

10/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	10/10	10/10	100.00
# Owner Households	0	0	0	0/0	10/10	10/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



**Grantee Activity Number:** A. Financing Mechanism R BD LH Zip - Isanti

**Activity Title:** A. Financing Mechanism R BD LH Zip - Isanti

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Isanti

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

Isanti

**Activity Status:**

Under Way

**Project Title:**

City of Isanti

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Isanti

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$104,833.04
<b>Total Budget</b>	\$0.00	\$104,833.04
<b>Total Obligated</b>	\$0.00	\$104,833.04
<b>Total Funds Drawdown</b>	\$0.00	\$104,833.04
<b>Program Funds Drawdown</b>	\$0.00	\$104,833.04
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	(\$3,116.66)	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$104,833.04
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be made available for buyer driven transactions for loans to rehabilitate homes being purchased by individuals and families with incomes of 50% AMI or less. December amendment increases budget funds for the 50% AMI household. Unit count was not modified by subrecipient. June amendment shifts funds from rehab to down payment assistance. Units increased to five. August amendment shifts funds slightly between activities. June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

High Need Zip code locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Project # / Monticello/Otsego / Monticello/Otsego**

<b>Grantee Activity Number:</b>	<b>A. Financing Mechanism BD LH Zip - Monticello/Ots</b>
<b>Activity Title:</b>	<b>A. Financing Mechanism BD LH Zip - Monticello/Ots</b>

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
Monticello/Otsego

**Projected Start Date:**  
09/29/2008

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Program Income Account:**  
Monticello/Otsego

**Activity Status:**  
Under Way

**Project Title:**  
Monticello/Otsego

**Projected End Date:**  
06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Monticello/Otsego

Overall	Oct 1 thru Dec 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$78,967.50
<b>Total Budget</b>	\$0.00	\$78,967.50
<b>Total Obligated</b>	\$0.00	\$78,967.50
<b>Total Funds Drawdown</b>	\$0.00	\$78,967.50
<b>Program Funds Drawdown</b>	\$0.00	\$67,500.00
<b>Program Income Drawdown</b>	\$0.00	\$11,467.50
<b>Program Income Received</b>	(\$8,249.99)	\$11,467.51
<b>Total Funds Expended</b>	\$0.00	\$78,967.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

35.79% of the total grant funds will be to house individuals or families with incomes of 50% of AMI or less. Funds to be used for downpayment and closing costs assistance. Oct contract amendment served to adjust the number of unit benefiting under this activity.

Due to insufficient progress, the City of Monticello/Otsego was approved for a deobligation of funds by Minnesota Housing's Board on March 25, 2010. The total amount deobligated through this amendment is \$143,050. The Budget totals were revised to represent all activities budgeted and acted upon, plus additional funds required to complete activities already in progress. Program income will continue to be processed under the activities shown in their budget and within their current target area. Unit numbers were adjusted to show 7 to be completed under this revised budget. June amendment transfers funds to LH down payment assistance. Units remain the same. July amendment shifts funds from LH to 120% DPA. Units increased by one. December amendment shifts funds from LH to 120% DPA.

**Location Description:**

High Need Zip code location.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/4	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Owner Households	0	0	0	4/4	0/0	4/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

<b>Grantee Activity Number:</b>	<b>A. Financing Mechanism BD Zip - Monticello/Otsego</b>
<b>Activity Title:</b>	<b>A. Financing Mechanism BD Zip - Monticello/Otsego</b>

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
Monticello/Otsego

**Projected Start Date:**  
09/29/2008

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LMMI

**Program Income Account:**  
Monticello/Otsego

**Activity Status:**  
Under Way

**Project Title:**  
Monticello/Otsego

**Projected End Date:**  
06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Monticello/Otsego

Overall	Oct 1 thru Dec 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$200,742.50
<b>Total Budget</b>	\$0.00	\$200,742.50
<b>Total Obligated</b>	\$0.00	\$200,742.50
<b>Total Funds Drawdown</b>	\$0.00	\$200,742.50
<b>Program Funds Drawdown</b>	\$0.00	\$188,242.50
<b>Program Income Drawdown</b>	\$0.00	\$12,500.00
<b>Program Income Received</b>	\$0.00	\$12,500.00
<b>Total Funds Expended</b>	\$0.00	\$200,742.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for down payment assistance on buyer driven activities to purchase foreclosed upon homes. Oct contract amendment increased the funds under this activity by removing the acq rehab and the demolition activities from this subrecipient's contract. The unit count was adjusted accordingly.

Due to insufficient progress, the City of Monticello/Otsego was approved for a deobligation of funds by Minnesota Housing's Board on March 25, 2010. The total amount deobligated through this amendment is \$143,050. The Budget totals were revised to represent all activities budgeted and acted upon, plus additional funds required to complete activities already in progress. Program income will continue to be processed under the activities shown in their budget and within their current target area. Unit numbers were adjusted to show 7 to be completed under this revised budget. July amendment shifts funds from LH to 120% DPA. Units increased by two. December amendment shifts funds from LH to 120% DPA.

**Location Description:**

High need zip code.

**Activity Progress Narrative:**

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	12/12	12/12	100.00
# Owner Households	0	0	0	0/0	12/12	12/12	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Address Support Information

**Address:** 10645 97th St NE, Monticello, Minnesota 55326

<b>Property Status:</b> Completed	<b>Affordability Start Date:</b> 10/05/2009	<b>Affordability End Date:</b> 10/05/2024
--------------------------------------	--	--

**Description of Affordability Strategy:**

Recapture

<b>Activity Type for End Use:</b> Homeownership Assistance to low- and moderate-	<b>Projected Disposition Date:</b> 10/05/2009	<b>Actual Disposition Date:</b> 10/05/2009
---	--	---

<b>National Objective for End Use:</b> NSP Only - LMMI	<b>Date National Objective is met:</b> 10/05/2009	<b>Deadline Date:</b>
---	--	-----------------------

**Description of End Use:**

Assisted income eligible family in acquiring single family home.

**Address:** 2761 Meadow Ln, Monticello, Minnesota 55362

<b>Property Status:</b> Completed	<b>Affordability Start Date:</b> 07/30/2010	<b>Affordability End Date:</b> 07/30/2015
--------------------------------------	--	--

**Description of Affordability Strategy:**

Recapture

<b>Activity Type for End Use:</b> Homeownership Assistance to low- and moderate-	<b>Projected Disposition Date:</b> 07/30/2010	<b>Actual Disposition Date:</b> 07/30/2010
---	--	---

<b>National Objective for End Use:</b> NSP Only - LMMI	<b>Date National Objective is met:</b> 07/30/2010	<b>Deadline Date:</b>
---	--	-----------------------

**Description of End Use:**

Assisted income eligible family in acquiring single family home.

**Address:** 9225 Oak Ridge Dr, Monticello, Minnesota 55362

<b>Property Status:</b> Completed	<b>Affordability Start Date:</b> 10/02/2009	<b>Affordability End Date:</b> 10/02/2019
--------------------------------------	--	--

**Description of Affordability Strategy:**

Recapture

<b>Activity Type for End Use:</b> Homeownership Assistance to low- and moderate-	<b>Projected Disposition Date:</b> 10/02/2009	<b>Actual Disposition Date:</b> 10/02/2009
---	--	---

<b>National Objective for End Use:</b> NSP Only - LMMI	<b>Date National Objective is met:</b> 10/02/2009	<b>Deadline Date:</b>
---	--	-----------------------

**Description of End Use:**

Assisted income eligible family in acquiring single family home.



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

---

**Project # / Rochester / City of Rochester**



<b>Grantee Activity Number:</b>	<b>B1. Acq Rehab CD LH Cnty- Rochester</b>
<b>Activity Title:</b>	<b>B1. Acq Rehab CD LH Cnty- Rochester</b>

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
Rochester

**Project Title:**  
City of Rochester

**Projected Start Date:**  
09/29/2008

**Projected End Date:**  
06/30/2020

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
City of Rochester

**Program Income Account:**  
Rochester

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,853,100.56
<b>Total Budget</b>	\$0.00	\$1,853,100.56
<b>Total Obligated</b>	\$0.00	\$1,853,100.56
<b>Total Funds Drawdown</b>	\$0.00	\$1,853,100.56
<b>Program Funds Drawdown</b>	\$0.00	\$671,811.52
<b>Program Income Drawdown</b>	\$0.00	\$1,181,289.04
<b>Program Income Received</b>	(\$13,629.61)	\$612,085.96
<b>Total Funds Expended</b>	\$0.00	\$1,853,100.56
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

34% of funds will be used to house individuals or families with incomes of 50% AMI or below. Funds will be used for acquisition rehabilitation activities City driven for foreclosed and abandoned homes and residential properties. December amendment shifted funds from the 120% category to the 50% AMI category in the amount of \$220,178.88. Slight adjustment made to the budget from the 120% AMI category to the 50% AMI category. Subrecipient has 100% of funds obligated. January 2011 amendment shifts funds to redevelopment. March amendment shifts funds from admin and acq rehab to redevelopment. 03/12 amendment refines expected program income and project budget. June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Aug 2013 amendment shifts funds between redev and acq rehab and admin, and lowers overall budget. Oct 2013 amendment adjusts activities for increased program income. Sept 2015 amendment decreases funds due to decreased program income.

**Location Description:**

High Need County location.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		11/11	
# ELI Households (0-30% AMI)	0		3/3	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		11/11	
# of Singlefamily Units	0		11/11	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/11	0/0	11/11	100.00
# Owner Households	0	0	0	11/11	0/0	11/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Project # / St. Cloud HRA / St. Cloud HRA**



**Grantee Activity Number:** A. Financing Mechanism BD Cnty - St. Cloud

**Activity Title:** A. Financing Mechanism BD Cnty - St. Cloud

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

St. Cloud HRA

**Projected Start Date:**

09/28/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

St Cloud

**Activity Status:**

Under Way

**Project Title:**

St. Cloud HRA

**Projected End Date:**

06/29/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Cloud HRA

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$466,997.45
<b>Total Budget</b>	(\$12,111.75)	\$466,997.45
<b>Total Obligated</b>	\$0.00	\$466,997.45
<b>Total Funds Drawdown</b>	\$0.00	\$466,997.45
<b>Program Funds Drawdown</b>	\$0.00	\$431,621.45
<b>Program Income Drawdown</b>	\$0.00	\$35,376.00
<b>Program Income Received</b>	\$0.00	\$332,320.46
<b>Total Funds Expended</b>	\$0.00	\$441,621.45
St. Cloud HRA	\$0.00	\$441,621.45
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for down payment assistance and closing costs on buyer driven activities for homeownership purposes. March contract amendment shifts funds between activities, primarily redistributing the budgets under the financing mechanism activities. The budget under this activity is increased by \$64,990.00. Unit count adjusted accordingly to market need. June amendment shifts funds among CRV categories. August amendment shifts funds to rehab activities. December budget amendment shifts funds between all budget categories. March 2011 amendment shifts funds to Fin Mech BD Cty activity. Oct 2011 amendment shifts funds from acq rehab cd cty fund. May 22, 2012: Corrected projected property, unit, and household count. Original projections were entered in error. Sept 2012 amendment adjusts for increased program income. 03/13/2013: Corrected projected property and unit count from 31 to 32. May 2013 budget adds funds due to program income. Dec 2013 budget amendment adds funds due to program income. March 2015 amendment adjusts for program income. Aug 2015 amendment increases fin mech due to increased program income. June 2016 amendment increases Fin Mech BD Cty and admin budget due to increased program income. Dec 2016 amendment shifts funds from acq rehab to fin mech, acq rehab lh and admin. Mar 2017 amendment shifts funds from fin mech to acq rehab lh and admin. June 2017 amendment shifts funds from fin mech to admin. Sept 2017 amendment increases funds due to increased program income. Dec 2017 amendment increases fin mech budget due to program income. Mar 2018 amendment shifts funds to Acq Rehab CD Cty LH. Sept 2018 amendment shifts funds to Acq Rehab CD Cty LH. Mar 2019 amendment adds funds due to program income. June 2019 amendment moves funds to acq rehab. Sept 2019 amendment adds funds to fin mech bd cty due to program income. Sept 2020 amendment shifts funds from Fin Mech to admin.



### Location Description:

High need county locations.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/32
# of Singlefamily Units	0	32/32

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	20/32	32/32	62.50
# Owner Households	0	0	0	0/0	20/32	32/32	62.50

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Grantee Activity Number:** B2. Acq Rehab Rental CD Cnty- St. Cloud  
**Activity Title:** B2. Acq Rehab Rental CD Cnty- St. Cloud

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 St. Cloud HRA  
**Projected Start Date:**  
 11/30/2020  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LMMI

**Activity Status:**  
 Under Way  
**Project Title:**  
 St. Cloud HRA  
**Projected End Date:**  
 12/30/2021  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 St. Cloud HRA

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$225,000.00
Total Budget	\$225,000.00	\$225,000.00
Total Obligated	\$225,000.00	\$225,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$183,093.66	\$183,093.66
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

**Activity Description:**

Funds will be used for acquisition rehab cnty driven activities for the purpose of rental.

**Location Description:**

High need county locations.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Activity Supporting Documents:** None

---

**Grantee Activity Number:** F. Admin Costs - St. Cloud

**Activity Title:** F. Admin Costs - St. Cloud

**Activity Type:**

Administration

**Activity Status:**

Under Way

**Project Number:**

St. Cloud HRA

**Project Title:**

St. Cloud HRA

**Projected Start Date:**

09/28/2008

**Projected End Date:**

06/29/2020

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

St. Cloud HRA

**Program Income Account:**

St Cloud

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$150,890.84
<b>Total Budget</b>	\$2,220.06	\$150,890.84
<b>Total Obligated</b>	\$2,220.06	\$150,890.84
<b>Total Funds Drawdown</b>	\$0.00	\$138,999.00
<b>Program Funds Drawdown</b>	\$0.00	\$113,577.10
<b>Program Income Drawdown</b>	\$0.00	\$25,421.90
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$135,682.03
St. Cloud HRA	\$0.00	\$135,682.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds to be used for administration costs purposes. 8% of total grant funds will be used to cover administration costs. May 2013 budget adds funds due to program income. Dec 2013 budget amendment adds funds due to program income. June 2016 amendment increases Fin Mech BD Cty and admin budget due to increased program income. Dec 2016 amendment shifts funds from acq rehab to fin mech, acq rehab lh and admin. Mar 2017 amendment shifts funds from fin mech to acq rehab lh and admin. June 2017 amendment shifts funds from fin mech to admin. Sept 2017 amendment increases funds due to increased program income. Sept 2020 amendment shifts funds from fin mech to admin

**Location Description:**

High need county locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Project # / Zimmerman / City of Zimmerman**

**Grantee Activity Number:** A. Financing Mechanism BD LH Zip - Zimmerman

**Activity Title:** A. Financing Mechanism BD LH Zip - Zimmerman

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

Zimmerman

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

Zimmerman

**Activity Status:**

Under Way

**Project Title:**

City of Zimmerman

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Zimmerman

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$124,999.00
<b>Total Budget</b>	\$0.00	\$124,999.00
<b>Total Obligated</b>	\$0.00	\$124,999.00
<b>Total Funds Drawdown</b>	\$0.00	\$124,999.00
<b>Program Funds Drawdown</b>	\$0.00	\$124,999.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	(\$12,374.98)	\$0.02
<b>Total Funds Expended</b>	\$0.00	\$124,999.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

29.28% of funds will be targeted for HH at 50% AMI or less. Funds will be used to provide down payment assistance activities for buyer driven activities for homeownership.

Due to insufficient progress, the City of Zimmerman was approved for a deobligation of funds by Minnesota Housing's Board on March 25, 2010. The total amount deobligated through this amendment is \$258,759.00. The Budget totals were revised to represent all activities budgeted and acted upon, plus additional funds required to complete activities already in progress.

Program income will continue to be processed under the activities shown in their budget and within their current target area. Unit numbers were adjusted to show 19 to be completed under this revised budget. June contract amendment increases funds in this activity. July contract amendment transfers funds from rehab assistance. Units increased by one to seven total. August amendment shifts funds to Fin Mech BD Zip.

June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

Activities will be performed in the 55398 High Need Zip Code area. Subrecipient has submitted a contract amendment to change program from a resale to recapture and to add additional target areas, for progress has been minimal. A closer examination is being done on the need in the area to determine if a different approach is needed.



## Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Owner Households	0	0	0	5/5	0/0	5/5	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

---

**Grantee Activity Number:** A. Financing Mechanism BD Zip - Zimmerman

**Activity Title:** A. Financing Mechanism BD Zip - Zimmerman

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

Zimmerman

**Projected Start Date:**

09/29/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

Zimmerman

**Activity Status:**

Under Way

**Project Title:**

City of Zimmerman

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Zimmerman

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$176,175.00
<b>Total Budget</b>	\$0.00	\$176,175.00
<b>Total Obligated</b>	\$0.00	\$176,175.00
<b>Total Funds Drawdown</b>	\$0.00	\$176,175.00
<b>Program Funds Drawdown</b>	\$0.00	\$176,175.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	(\$2,749.99)	\$0.01
<b>Total Funds Expended</b>	\$0.00	\$176,175.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to provide down payment assistance programs for the purchase of foreclosed upon homes for homeownership purposes.

Due to insufficient progress, the City of Zimmerman was approved for a deobligation of funds by Minnesota Housing's Board on March 25, 2010. The total amount deobligated through this amendment is \$258,759.00. The Budget totals were revised to represent all activities budgeted and acted upon, plus additional funds required to complete activities already in progress.

Program income will continue to be processed under the activities shown in their budget and within their current target area. Unit numbers were adjusted to show 19 to be completed under this revised budget. June contract amendment increases this activity. July contract amendment shifts funds from rehab assistance to this activity. Units remain the same. August amendment shifts funds to Fin Mech BD Zip.

June 15, 2012: Corrected projected property, unit, and household count. Original projections were entered in error.

**Location Description:**

High need zip code locations.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/13
# of Singlefamily Units	0	13/13

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	13/13	13/13	100.00
# Owner Households	0	0	0	0/0	13/13	13/13	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None